

Summary report

Wellbore: 15/9-F-5

Period: 2016-04-19 00:00 - 2016-04-20 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	2
Days Ahead/Behind (+/-):	2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Perforated two new intervals in well.

Summary of planned activities (24 Hours)

R/D WL equipment. Handover well to production.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	workover -- other	ok	Purged Lubricator with N2.
00:45	00:50	0	workover -- wire line	ok	Held toolbox talk prior to L/D BHA #1.
00:50	01:30	0	workover -- other	ok	Broke lubricator and L/D BHA #1 on deck. Checked and verified setting tool OK.
01:30	02:00	0	workover -- perforate	ok	Schlumberger tested cable head.
02:00	02:10	0	workover -- perforate	ok	Held toolbox talk prior to M/U BHA #2 (Perforation guns)
02:10	02:50	0	workover -- perforate	ok	Lifted BHA up to drill deck using rig crane.
02:50	04:25	0	workover -- perforate	ok	M/U BHA for run #2 (Perforation guns). Leak tested QTS to 20/160 bar 5/10 min.
04:25	04:30	0	workover -- perforate	ok	Opened SV and HMV. WHP = 0 bar.
04:30	04:55	600	workover -- perforate	ok	RIH w/ run #2 (Perforation guns), 4 1/2" OD guns to 600 m.
04:55	05:05	600	workover -- perforate	ok	Schlumberger powered up and checked tools at 600 m
05:05	06:15	3550	workover -- perforate	ok	Continued to RIH with BHA #2 from 600 m to 3550 m. Took PUW every 500 m Depth (m) PUW(lbs) 500 2250 1000 2850 1500 3540 2000 4050 2500 4800 3000 5400 3500 6100 Actual friction factor: 0,18
06:15	06:50	3550	workover -- perforate	ok	Performed 4 correlation passes interval 3460 m to 3550 m.
06:50	07:30	3510	workover -- perforate	ok	P/U and placed bottom shot at 3510 m and top shot at 3501 m. Bled off WHP to 3 bar, took some time to bleed off .
07:30	07:35	3510	workover -- perforate	ok	Perforated well interval 3501-3510 m. Lost 170 lbs on tension. WHP before/after 3/12,2 bar , A-Annulus before/after 12,8/12,8 bar, B-annulus before after 7,2/7,2 bar
07:35	07:45	3460	workover -- perforate	ok	Logged CCL up from shooting depth to 3460m.
07:45	09:55	0	workover -- perforate	ok	Continued POOH to surface. WHP = 11,9 bar.
09:55	10:25	0	workover -- perforate	ok	Closed HMV and SV. Inflow tested SV by pressuring up XMT to 200 bar.
10:25	11:05	0	workover -- perforate	ok	Purged lubricator with N2.
11:05	11:20	0	workover -- perforate	ok	Held toolbox talk prior to L/D perforation BHA.
11:20	12:30	0	workover -- perforate	ok	Broke lubricator. L/D BHA on deck. Confirmed all shots fired.
12:30	14:40	0	workover -- perforate	ok	Schlumberger tested tools for next run with BHA #3 (Perforation guns).
14:40	14:50	0	workover -- perforate	ok	Held toolbox talk prior to R/U BHA #3 (Perforation guns)
14:50	16:20	0	workover -- perforate	ok	M/U BHA for run #3 (Perforation guns). Stabbed lubricator and leak tested QTS to 20/160 bar 5/10 min.
16:20	16:50	0	workover -- perforate	ok	Equalized and opened SV and HMV. WHP = 13,5 bar.
16:50	17:15	600	workover -- perforate	ok	RIH w/ run #3 (Perforation guns), 4 1/2" OD guns from surface to 600 m.
17:15	17:25	600	workover -- perforate	ok	Schlumberger powered up and checked tools at 600 m
17:25	18:45	3550	workover -- perforate	ok	Continued to RIH with BHA #3 from 600 m to 3550 m. Took PUW every 500m. Depth (m) PUW (lbs) 500 2400 1000 3100 1500 3850 2000 4400 2500 5100 3000 5800 3500 6250 Actual friction factor: 0,18
18:45	19:20	3507	workover -- perforate	ok	Performed 5 correlation passes across interval 3430 m - 3507 m.
19:20	19:25	3492	workover -- perforate	ok	P/U and placed bottom shot at 3492 m and top shot at 3474 m.
19:25	19:35	3492	workover -- perforate	ok	Perforated well interval 3474-3492 m. Lost 380 lbs on tension. WHP before/after 12,8/8,6 bar , A-Annulus before/after 12,7/12,7 bar, B-annulus before after 7,2/7,2 bar.
19:35	19:45	3430	workover -- perforate	ok	Logged CCL up from shooting depth to 3430m.
19:45	21:25	0	workover -- perforate	ok	POOH from 3430 m to surface. WHP: 9 bar
21:25	21:35	0	workover -- perforate	ok	Closed HMV and SV.
21:35	22:50	0	workover -- perforate	ok	Purged lubricator with N2. Had to open SV and take return through XMT due to "grey grease" liquid in lubricator.
22:50	23:30	0	workover -- perforate	ok	Closed and inflow tested SV and HMV.
23:30	23:45	0	workover -- perforate	ok	Held toolbox talk prior to L/D perforation BHA.

23:45	00:00	0	workover -- perforate	ok	Broke lubricator to L/D BHA #3.
-------	-------	---	-----------------------	----	---------------------------------

Perforation Information

Time of Opening Well Perf	Time of Closing Well Perf	Top of Perf mMD	Bottom of Perf mMD	Top of Perf TVD	Bottom of Perf TVD
12:30		3501	3510		
00:30		3474	3492		