

Summary report

Wellbore: 15/9-F-5

Period: 2016-04-20 00:00 - 2016-04-21 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	3
Days Ahead/Behind (+/-):	3.1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Rigged down WL equipment

Summary of planned activities (24 Hours)

Skid to F-11

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	workover -- perforate	ok	L/D BHA #3 on deck. Confirmed all shots fired.
00:30	01:10	0	workover -- wire line	ok	M/U dummy BHA for testing lubricator. Installed and stabbed lubricator. Leak tested QTS in lubricator to 20/160 bar for 5/10 min
01:10	01:45	0	workover -- wire line	ok	Closed DHSV and opened HMV. Bled down pressure in tubing from 9 bar to 1 bar.
01:45	02:30	0	workover -- test scssv	ok	Inflow tested DHSV to 8 bar dP for 30 min. Pressure increased 0,27 bar / 30 min.
02:30	02:40	0	workover -- other	ok	Held toolbox talk prior to L/D Lubricator and GIH to catwalk.
02:40	02:55	0	workover -- wire line	ok	Closed HMV. Broke lubricator and L/D Dummy BHA.
02:55	03:35	0	workover -- wire line	ok	L/D Lubricator and GIH on catwalk using rig-crane and top drive.
03:35	03:40	0	workover -- wire line	ok	Stabbed on lifting sub to riser section. Unable to latch with drilling elevator due to hydraulic leakage.
03:40	04:30	0	interruption -- other	ok	Waited for mechanic to fix hydraulic leakage in drilling elevator.
					Meanwhile, leak tested KVV to 20/345 bar for 5/10 min.
04:30	04:50	0	workover -- wire line	ok	Disconnected lower riser from XMT. Liftet entire riser section and BOP from XMT up to moonpool area.
04:50	05:30	0	workover -- wire line	ok	Installed top cap on XMT. Tested same to 20/345 bar for 5/10 min.
05:30	06:45	0	workover -- other	ok	Handed well over from Intervention to Production department.
					----- End of Operation -----

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		miscellaneous equ syst -- hydr pneum power packs	0	00:00	Hydraulic leakage in drilling elevator