

Summary report

Wellbore: 15/9-F-5

Period: 2016-09-01 00:00 - 2016-09-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	5
Days Ahead/Behind (+/-):	1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2949
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

- RIH and latched THRT onto TH
- Pressured up DHSV
- R/U WL equipment
- Cut tubing at 2774 mMD
- Displaced A-annulus to SW
- Attempted to pull TH
- POOH with THRT
- Attempted to pull TH w/ spear

Summary of planned activities (24 Hours)

- Free stuck TH
- Pull approximately 570 m of tubing
- RIH and place cement plug in 9 5/8" casing
- WOC

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	0	plug abandon -- other	ok	Continued R/U casing tong. Changed inserts in elevator. Meanwhile: Continued R/U chiksan hoses on WH. Performed TBT for M/U THRT
01:30	01:45	0	plug abandon -- other	ok	Prepared control line spool for THRT.
01:45	03:15	0	plug abandon -- other	ok	P/U and M/U THRT. Spaced out for BOP. Meanwhile: Continued R/U hoses on WH.
03:15	03:30	0	plug abandon -- other	ok	M/U control lines to THRT.
03:30	04:00	0	plug abandon -- other	ok	RIH with THRT on 7" landing string to 19.9m. Latched onto TH. Pulled 10 ton overpull to confirm latch.
04:00	04:15	0	plug abandon -- other	ok	P/U and attempted to M/U 7" swedge. Too small OD on swedge for casing tong to M/U. Meanwhile: Performed line test of hoses on WH.
04:15	04:30	0	interruption -- repair	ok	P/U and M/U circulation swedge. Meanwhile: Continued line test on WH.
04:30	04:45	0	plug abandon -- other	ok	M/U cement hose and lo-torque valve.
04:45	05:15	0	plug abandon -- other	ok	Performed line-up test to circulatoin swedge. Pressure tested cement hose to 100 bar for 10 min.
05:15	06:00	0	plug abandon -- other	ok	Lined up to rig pumps. Pressured up DHSV control line to 520 bar. Pressured up tubing to 90 bar, indication of DHSV opened on control line pump. Bled off and monitored for pressure build-up in tubing for 5 min. No pressure build-up observed.
06:00	06:15	0	plug abandon -- other	ok	R/D cement hose and B/O circulation swedge.
06:15	06:30	0	plug abandon -- other	ok	Performed TBT for R/U WL
06:30	07:00	0	plug abandon -- other	ok	R/U wireline equipment.
07:00	08:00	0	plug abandon -- other	ok	R/U WL equipment. Observed crude oil dripping out of tubing while R/U WL, 0,5 ltrs/min. Installed swedge. Flowchecked well and monitored annulus gauge for 30 min, static. Meanwhile: Performed TBT for M/U cutter toolstring.
08:00	08:45	0	plug abandon -- other	ok	M/U cutter toolstring
08:45	10:15	0	plug abandon -- other	ok	RIH w/ cutter toolstring from surface to 2800 m.
10:15	10:45	0	plug abandon -- other	ok	Correlated depth and positioned cutter at 2774 mMD.
10:45	11:15	0	plug abandon -- other	ok	Pressure tested surface lines to 20/345 bar for 5/10 min.
11:15	11:30	0	plug abandon -- other	ok	Lined up to monitor pressure on annulus while performing cut. Cut tubing at 2774 mMD, good indications of cut, lost 280 lbs weight. No change in pressure observed on annulus.
11:30	13:00	0	plug abandon -- other	ok	POOH from 2774 m to surface.
13:00	13:15	0	plug abandon -- other	ok	L/D toolstring.
13:15	13:30	0	plug abandon -- other	ok	R/D wireline equipment.
13:30	14:00	0	plug abandon -- other	ok	M/U swedge and installed cement hose. Lined up to circulate over poor boy degasser.
14:00	14:15	0	plug abandon -- other	ok	Performed TBT for handling H2S and gas on surface and pump room.
14:15	17:00	0	plug abandon -- other	ok	Circulated 2 x B/U down tubing and returns through choke via poor boy degasser, 1300 lpm / 130 bar. Max gas 6,2%, 1 ppm H2S in gas trap.
17:00	17:45	0	plug abandon -- other	ok	Flowchecked well, observed backflow out tubing 1 lpm. Backflow decreased and stopped. R/D swedge. Meanwhile: Performed TBT for releasing, pulling and L/D tubing hanger.
17:45	19:00	0	plug abandon -- other	ok	Released TH. Attempted to pull TH, 130 ton overpull. Worked string up/down several times.
19:00	20:45	0	plug abandon -- other	ok	Worked string up/down. Max hookload 287 ton. Monitored well on TT, static. Nautral weight (tubing weight + block weight) 158 ton. Strech measured from 158 ton to 287 ton, 6 cm. Estimated stuck point 55m. Most likely TH stuck at 20m.
20:45	21:00	0	plug abandon -- other	ok	Performed TBT for investigating stuck tubing
21:00	21:15	0	plug abandon -- other	ok	Closed A-annulus valves and removed hose on annulus outlet. Opened valves, no backflow observed. P/U to 280 ton and slacked off to 67 ton, repeated 3 times. Noticed multibowl moving when picking up weight.
21:15	22:00	0	plug abandon -- other	ok	Evaluated situation. Discussed situation w/ onshore organisation. Meanwhile: Filled riser, monitored well on TT, static. Closed DHSV.

22:00	22:45	0	plug abandon -- other	ok	Rotated 8 turns right hand to release communication collar. Worked string up/down 157/67 ton hookload (92 ton OP). THRT came free at 157 ton hookload.
22:45	23:30	0	plug abandon -- other	ok	POOH with THRT and L/D same.
23:30	00:00	0	plug abandon -- other	ok	Installed hoses on WH. Installed new pressure gauge on annulus outlet on WH. Meanwhile: Inspected diverter and drilling equipment after movement.