

Summary report

Wellbore: 15/9-F-5

Period: 2016-09-02 00:00 - 2016-09-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	6
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2949
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

- Discussed situation with onshore organization
- Waited for equipment to free TH

Summary of planned activities (24 Hours)

- Wait on equipment to free TH
- Work to free TH

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	0	plug abandon -- other	ok	Evaluating situation. Meanwhile: Performed maintenance and housekeeping
01:15	01:30	0	plug abandon -- other	ok	Performed TBT for running spear and pack-off.
01:30	01:45	0	plug abandon -- other	ok	P/U and M/U spear assy with pack-off.
01:45	02:00	0	plug abandon -- other	ok	Inspected and serviced spear and grapple.
02:00	03:15	0	plug abandon -- other	ok	RIH with spear to 25,1m. Engaged spear. Attempted to pull free TH with 30 ton overpull. Observed WH moving. Disengaged spear.
03:15	03:30	0	plug abandon -- other	ok	POOH with spear assembly and racked back.
03:30	07:00	0	plug abandon -- other	ok	Evaluated situation. Lined up to monitor well on TT and annulus gauge. Meanwhile: Serviced drilling equipment. Performed housekeeping in moonpool.
07:00	09:45	0	plug abandon -- other	ok	Evaluated situation. Discussed situation w/ onshore organisation Meanwhile: Moved casing tong to fox hole. Pressure tested stand pipe and choke manifolds to 20/345 bar for 5/10min. Prepared for slip&cut.
09:45	11:45	0	plug abandon -- other	ok	Evaluated situation. Discussed situation w/ onshore organisation Meanwhile: Performed slip&cut.
11:45	12:15	0	plug abandon -- other	ok	Evaluated situation. Discussed situation w/ onshore organisation Meanwhile: Calibrated drawworks
12:15	19:00	0	plug abandon -- other	ok	Waited on brine prior displacing well to heavy fluid Meanwhile: - Discussed with onshore organization. - Greased valves on choke manifold. - Serviced FWD PRS upper head rollers. - Performed housekeeping - Calibrated block weight sensor (mudlogger sensor)
19:00	00:00	0	plug abandon -- other	ok	Waited on brine prior displacing well to heavy fluid Meanwhile: - Prepared temporary trip tank - Serviced FWD PRS - Performed housekeeping - Cleaned pits - Prepared tools and equipment for N/D BOP

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		service equ -- cementing unit	0	00:00	Swadge had OD smaller than 7". Could not be made up with casing tong. Found B/U swedge and M/U to landing string.