

Summary report

Wellbore: 15/9-F-5

Period: 2016-09-06 00:00 - 2016-09-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	10
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity tes t
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2949
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

- Performed remedial work on TH
- N/U BOP
- Retrieved TH with spear
- Pulled tubing

Summary of planned activities (24 Hours)

- RIH with tubing on 5 1/2" DP
- Circulate well to SW
- Place balanced cement plug in 9 5/8" csg
- WOC Meanwhile: RIH w/tubing on spear. Perform BOP function test
- Tag TOC, leave tubing in well. POOH
- Clean surface CH seal area.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	07:30	0	plug abandon -- other	ok	Continued drilling 4 ea holes. Worn out one bit each hole. Spent approximately 1.5 hour each hole. Experienced slow progress at the end of fourth hole due to wear on bit.
07:30	07:45	0	plug abandon -- other	ok	Cleaned and cleared TH profile.
07:45	08:00	0	plug abandon -- other	ok	R/D TH drilling equipment from WH.
08:00	09:30	0	plug abandon -- other	ok	Worked free stop ring and activation ring from TH. Observed dirt below stop ring, which possibly prevented activation ring to stroke up to fully released position. Removed stop ring and activation ring. TH lock ring collapsed out of locking grooves. Removed lock ring. Meanwhile: Performed TBT for N/U BOP
09:30	09:45	0	plug abandon -- other	ok	Removed hatch. Pulled master bushing.
09:45	10:30	0	plug abandon -- other	ok	Lowered HP riser joint from drill floor to WH. M/U connector on WH. Installed hatch around riser.
10:30	10:45	0	plug abandon -- other	ok	Installed scaffolding around riser in moonpool.
10:45	12:15	0	plug abandon -- other	ok	Skidded BOP over well center. Landed onto riser joint. M/U BOP connector on riser joint.
12:15	12:30	0	plug abandon -- other	ok	Installed slipjoint. Installed masterbushing.
12:30	14:30	0	plug abandon -- other	ok	Installed tension cylinders to BOP. Meanwhile: Prepared diverter.
14:30	15:00	0	plug abandon -- other	ok	M/U bolts on slipjoint.
15:00	16:00	0	plug abandon -- other	ok	Insalled diverter.
16:00	16:30	0	plug abandon -- other	ok	Load shifted weight from BOP carrier to tension system. Pressurized diverter system, koorney unit and overshot.
16:30	16:45	0	plug abandon -- other	ok	Filled BOP with SW
16:45	17:15	0	plug abandon -- other	ok	Performed BOP connector test to 20/235 bar for 5/10min. Meanwhile: R/U spooling unit for control lines.
17:15	17:30	0	plug abandon -- mechanical plug	ok	M/U BPV RT
17:30	17:45	0	plug abandon -- other	ok	RIH w/ BPV RT on 3 1/2" DP
17:45	18:00	0	plug abandon -- mechanical plug	ok	Retrieved BPV dart.
18:00	18:15	0	plug abandon -- mechanical plug	ok	RIH with BPV RT on 3 1/2" DP. Retrieved BPV' plug
18:15	18:30	0	plug abandon -- other	ok	R/U handling equipment for 5 1/2" Meanwhile: Performed TBT for running spear BHA.
18:30	19:45	0	plug abandon -- other	ok	Reconfigured spear BHA in order to handle TH at surface. B/O and L/O double 5 1/2" DP.
19:45	20:00	2774	plug abandon -- trip	ok	RIH w/spear BHA to 25m. Engaged spear
20:00	20:15	2774	plug abandon -- other	ok	Pulled tubing free, 10 ton OP.
20:15	20:30	2761	plug abandon -- trip	ok	POOH w/ tubng on spear. L/D 1 single 5 1/2" DP (due to space out on surface).
20:30	20:45	2761	plug abandon -- other	ok	Performed TBT for R/U casing equipment
20:45	21:15	2761	plug abandon -- other	ok	R/U casing tong
21:15	21:30	2748	plug abandon -- other	ok	POOH w/ tubing and tubing hanger on spear.
21:30	21:45	2748	plug abandon -- other	ok	B/O and L/D down spear.
21:45	22:00	2748	plug abandon -- other	ok	B/O and L/D down tubing hanger
22:00	22:15	2748	plug abandon -- other	ok	Performed TBT for installing slips
22:15	22:45	2744	plug abandon -- other	ok	Changed BX-4 inserts to 7". P/U tubing. Removed master bushing. Installed FMS slips.
22:45	23:00	2744	plug abandon -- other	ok	RIH and removed clamp. L/O 2 ea 7" pup joints to cantilever.
23:00	00:00	2711	plug abandon -- other	ok	POOH w/ 7" tubing from 2744 mMD to 2711 mMD. Avg pulling speed 4 jnt/hr.

