

Summary report

Wellbore: 15/9-F-5

Period: 2016-09-08 00:00 - 2016-09-09 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	12
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2621
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	1404.7
Depth At Last Casing mTVD:	1340.3

Summary of activities (24 Hours)

- WOC
- Attempted to tag TOC
- WOC additional 2 hours
- Tagged TOC w/10 ton. Released spear and POOH w/ 5 1/2" DP.
- Washed 10 3/4" MS-T seal area
- Retrieved MS-T seal assy
- Cut 10 3/4" surface tie-back
- Retrieved 10 3/4" surface tie-back

Summary of planned activities (24 Hours)

- Release tie-back adapter
- Retrieve tie-back adapter
- Punch below 10 3/4" CH
- Cut 10 3/4" casing
- Mill 10 3/4" CH ID to 12 1/4"

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:30	2508	interruption -- wait	ok	WOC Meanwhile: - Continued working on TDS, aligned saver sub. - Changed hydraulic hose on TDS retract system - Inspected saver sub - Prepared and measured upcoming BHAs - Bled off B-annulus. 2 bar trapped, bled off all pressure - Performed PMs - Performed housekeeping at WH deck
06:30	07:00	2549	plug abandon -- cement plug	ok	P/U 1 5 1/2" DP stand and RIH w/ tubing from 2508 m to 2549 m. M/U TDS to DP.
07:00	07:15	2549	plug abandon -- cement plug	ok	Performed TBT for tagging TOC and leave tubing in well.
07:15	08:15	2620	plug abandon -- cement plug	ok	Initiated flow 550 lpm / 10 bar. Washed down slowly to 2620 mMD and attempted to tag TOC. Took weight gradually, 8 ton, indicating green cement.
08:15	09:00	2600	plug abandon -- cement plug	ok	POOH to 2600 mMD. Circulated 500 lpm / 10 bar.
09:00	09:45	2587	plug abandon -- cement plug	ok	POOH to 2587 mMD while circulating 500 lpm / 10 bar. Increased flow to 1500 lpm / 63 bar, circulated B/U while discharging cement contaminated returns.
09:45	11:30	2587	interruption -- wait	ok	WOC while circulating at 500 lpm / 10 bar.
11:30	12:00	2621	plug abandon -- cement plug	ok	Washed down slowly with 550 lpm / 10 bar. Observed pressure slightly increasing to 15 bar. Reduced flow rate to 200 lpm / 2 bar. Tagged TOC with 10 ton at 2621 mMD. Set down all tubing weight and disengaged spear.
12:00	12:15	362	plug abandon -- cement plug	ok	B/O TDS Dropped 3" drift.
12:15	13:00	15	plug abandon -- cement plug	ok	POOH w/ spear BHA on 5 1/2" DP from 362 m to 15 m. Avg. tripping speed 600 m/hr.
13:00	13:30	0	plug abandon -- cement plug	ok	L/D single 5 1/2" DP. R/B spear BHA.
13:30	13:45	0	plug abandon -- circulating conditioning	ok	P/U and M/U jet sub.
13:45	14:00	23	plug abandon -- circulating conditioning	ok	RIH w/ jet sub on 5 1/2" DP to 23 m.
14:00	14:10	23	plug abandon -- circulating conditioning	ok	Cleaned MS-T seal assy surface with 1500 lpm / 22 bar. Made 3 x passes.
14:10	14:20	0	plug abandon -- circulating conditioning	ok	POOH w/ jet sub on 5 1/2" DP from 23 m to surface.
14:20	14:30	0	plug abandon -- circulating conditioning	ok	L/D Jet sub.
14:30	14:45	0	plug abandon -- other	ok	P/U and M/U MS-T seal retrieval tool.
14:45	15:30	0	plug abandon -- other	ok	R/U control lines to MS-T retrieval tool. Function tested retrieval tool.
15:30	16:45	20	plug abandon -- other	ok	RIH with MS-T retrieval tool to 20 m. Set down 2 ton. M/U TDS Engaged tool, managed to achieve 2.5 turns left. Ran hydraulic sequence to release MS-T seal.
16:45	17:00	20	plug abandon -- other	ok	Pulled MS-T seal free with 70 ton OP.
17:00	17:15	0	plug abandon -- other	ok	POOH with MS-T retrieval tool and seal assy to surface.
17:15	17:45	0	plug abandon -- other	ok	R/D control lines from MS-T retrieval tool. L/D retrieval tool.
17:45	18:00	0	plug abandon -- other	ok	Cleaned and cleared drill floor
18:00	18:30	9	plug abandon -- cut	ok	P/U and M/U cutter BHA for cutting 10 3/4" surface tie-back.
18:30	19:00	117	plug abandon -- cut	ok	RIH w/ cutter BHA on 5 1/2" DP from 9 m to 117 m.
19:00	19:30	123	plug abandon -- cut	ok	Established parameters: 200 lpm / 7 bar, 400 lpm / 48 bar, 500 lpm / 81 bar, 600 lpm / 116 bar. 40 rpm / 2 to 4 kNm, 80 rpm / 2 to 5 kNm, 100 rpm / 2 to 6 kNm. Up/down weight 72/68 ton. Positioned cutter at 123 m and cut 10 3/4" tie-back casing, 100 rpm / 3 to 8 kNm, 400 lpm / 49 bar. Observed pressure drop, indicating casing cut.

19:30	19:45	123	plug abandon -- cut	ok	Pulled up while circulating at 500 lpm, observed pressure increasing to 111 bar. Ran in slowly with rotation, observed pressure dropped to 3 bar when knives entered cut.
19:45	20:00	0	plug abandon -- cut	ok	POOH w/ 10 3/4" cutter BHA on 5 1/2" DP from 123 m to surface.
20:00	20:15	0	plug abandon -- cut	ok	L/D cutter BHA to HTS.
20:15	20:45	0	plug abandon -- other	ok	P/U and M/U spear BHA from set-back. Inspected grapple.
20:45	20:55	0	plug abandon -- trip	ok	RIH w/ 10 3/4" spear BHA on 5 1/2" DP from surface to 25 m. Engaged spear and attempted to pull 10 3/4" surface tie-back casing, 30 ton OP.
20:55	21:00	0	interruption -- fish	ok	Disengaged spear and POOH to surface. R/B spear BHA.
21:00	21:45	0	interruption -- repair	ok	P/U 10 3/4" cutter BHA from HTS. Adjusted sweep and physical stop on cutters.
21:45	22:15	123	interruption -- repair	ok	RIH w/ 10 3/4" BHA on 5 1/2" DP from surface to 123 m. M/U TDS
22:15	22:45	123	interruption -- repair	ok	Initiated rotation and flow, 100 rpm / 2 to 6 kNm, 500 lpm / 81 bar. Cut 10 3/4" surface tie-back casing. Observed slight knock in riser and pressure dropped, indicating successful cut. Observed mud like substance on shaker, switched on gas trap. No gas observed.
22:45	23:00	123	plug abandon -- cut	ok	Flowchecked well for 10 min prior to POOH, static.
23:00	23:15	0	interruption -- repair	ok	B/O TDS. POOH w/ 10 3/4" cutter BHA on 5 1/2" DP from 123 m to surface.
23:15	23:30	0	interruption -- repair	ok	L/D cutter BHA
23:30	00:00	0	interruption -- maintain	ok	Reset and calibrated spinner wrench on IRN.