

Summary report

Wellbore: 15/9-F-5

Period: 2016-10-14 00:00 - 2016-10-15 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	17
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1404.7
Depth At Last Casing mTVD:	1340.3

Summary of activities (24 Hours)

- Pulled production riser
- WOW; Meanwhile: L/O DP and HWDP; R/D tension cylinders; Cleaned pits and shakers; Moved equipment from WH deck

Summary of planned activities (24 Hours)

- Continue WOW
- Meanwhile: Skid rig to F-9 and tag TOC; Skid to F-15 and circulate to get clean SW in riser.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	plug abandon -- other	ok	Pulled riser flange above rotary (lift #4). Installed master bushing and elevator. Landed riser onto elevator.
00:15	00:45	0	plug abandon -- other	ok	R/U cutting machine. Cut riser.
00:45	01:00	0	plug abandon -- other	ok	R/D cutting machine.
01:00	01:15	0	plug abandon -- other	ok	L/O riser joint.
01:15	01:45	0	plug abandon -- other	ok	Pulled riser (lift #5). Installed master bushing and elevator. Landed riser onto elevator.
01:45	02:45	0	plug abandon -- other	ok	R/U cutting machine. Cut riser. R/D cutting machine.
02:45	03:00	0	plug abandon -- other	ok	L/O riser joint
03:00	03:15	0	plug abandon -- other	ok	Pulled riser (lift #6). Pulled flange through rotary, installed master and elevator. Landed riser onto elevator.
03:15	03:45	0	plug abandon -- other	ok	R/U cutting machine Cut riser. R/D cutting machine.
03:45	04:00	0	plug abandon -- other	ok	L/O riser joint. Unable to move riser joint from HTS to cantilever due to wind above 40knts.
04:00	04:30	0	plug abandon -- other	ok	Pulled master bushing. Pulled riser through rotary (lift #7). Installer master bushing and hole cover.
04:30	04:45	0	plug abandon -- other	ok	L/O riser joint #6 and #7 to cantilever.
04:45	05:00	0	plug abandon -- other	ok	Changed elevator.
05:00	05:15	0	plug abandon -- other	ok	Performed TBT for R/D tension cylinders left hanging in the top mounting point.
05:15	07:00	0	interruption -- waiting on weather	ok	Waited on weather for pulling production risers Meanwhile: R/D tension cylinders. Reconfigured cutter BHA and R/B in different finger (blocked 5 1/2" DP to be L/O).
07:00	16:30	0	interruption -- waiting on weather	ok	Waited on weather for pulling production risers Meanwhile: Continued R/D tension cylinders. Stuck pin, needed to work loose. L/O 6 joints #24,7 and 35 joints #21,9 5 1/2" DP L/O 4 singles 5 1/2" HWDP Cleaned pits
16:30	19:00	0	interruption -- waiting on weather	ok	Waited on weather for pulling production risers Meanwhile: Performed skidding checks. Performed DROPS inspection in derrick, STB crane pedestal, production main deck and cantilever walkways Continued R/D tension cylinders. Lifted 3 x tension cylinders and boat collision stool from WH to drill floor. Cleaned pits Cleaned shakers
19:00	00:00	0	interruption -- waiting on weather	ok	Waited on weather for pulling production risers Meanwhile: Continued R/D cylinders on well F-4 and F-5. Cleaned pits and shakers