

## Summary report

Wellbore: 15/9-F-5

Period: 2016-10-15 00:00 - 2016-10-16 00:00

|                                 |                  |
|---------------------------------|------------------|
| <b>Status:</b>                  | normal           |
| <b>Report creation time:</b>    | 2018-05-03 13:53 |
| <b>Report number:</b>           | 18               |
| <b>Days Ahead/Behind (+/-):</b> |                  |
| <b>Operator:</b>                | Statoil          |
| <b>Rig Name:</b>                | MÆRSK INSPIRER   |
| <b>Drilling contractor:</b>     | Maersk Drilling  |
| <b>Spud Date:</b>               | 2007-11-11 00:00 |
| <b>Wellbore type:</b>           |                  |
| <b>Elevation RKB-MSL (m):</b>   | 54.9             |
| <b>Water depth MSL (m):</b>     | 91               |
| <b>Tight well:</b>              | Y                |
| <b>HPHT:</b>                    | Y                |
| <b>Temperature (I):</b>         |                  |
| <b>Pressure (I):</b>            |                  |
| <b>Date Well Complete:</b>      | 2008-07-30       |

|                                |                          |
|--------------------------------|--------------------------|
| <b>Dist Drilled (m):</b>       | -999.99                  |
| <b>Penetration rate (m/h):</b> | -999.99                  |
| <b>Hole Dia (I):</b>           |                          |
| <b>Pressure Test Type:</b>     | formation integrity test |
| <b>Formation strength (I):</b> |                          |
| <b>Dia Last Casing (I):</b>    |                          |

|                                          |         |
|------------------------------------------|---------|
| <b>Depth at Kick Off mMD:</b>            |         |
| <b>Depth at Kick Off mTVD:</b>           |         |
| <b>Depth mMD:</b>                        | -999.99 |
| <b>Depth mTVD:</b>                       |         |
| <b>Plug Back Depth mMD:</b>              |         |
| <b>Depth at formation strength mMD:</b>  |         |
| <b>Depth At Formation Strength mTVD:</b> |         |
| <b>Depth At Last Casing mMD:</b>         | 1404.7  |
| <b>Depth At Last Casing mTVD:</b>        | 1340.3  |

### Summary of activities (24 Hours)

WOW for skidding cantilever (too stong wind) and pulling production risers

Meanwhile:  
Lifted equipment from WH deck to drill floor  
Cleaned pits and shakers  
Assisted removal of pit sensors  
Inspected BOP  
Inspected dry silos

### Summary of planned activities (24 Hours)

- WOW until wind is within limit for skidding
- Skid cantilever to F-9 A, tag TOC
- Skid to F-15 D and displace out fluid in riser
- Pull production riser on F-15 D

### Operations

| Start time | End time | End Depth mMD | Main - Sub Activity                | State | Remark                                                                                                                                                                                                                                                                                |
|------------|----------|---------------|------------------------------------|-------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 04:30    | 0             | interruption -- waiting on weather | ok    | Waited on weather for pulling production risers<br><br>Meanwhile:<br>Lifted equipment from well F-4 and F-5 from WH deck to drill floor (cylinders, centralizers, boat collision stool etc.)<br>Cleaned pits and shakers                                                              |
| 04:30      | 07:00    | 0             | interruption -- waiting on weather | ok    | Waited on weather for skidding cantilever and pulling production risers<br>Too strong wind to skid.<br><br>Meanwhile:<br>Installed moonpool hatch.<br>Removed scaffolding and handrail on WH deck.<br>Cleaned pits and shakers                                                        |
| 07:00      | 19:00    | 0             | interruption -- waiting on weather | ok    | Waited on weather for skidding cantilever and pulling production risers.<br>Too strong wind to skid<br><br>Meanwhile:<br>Cleaned trip tanks<br>Assisted removal of pit sensors<br>Cleaned shakers<br>Opened BOP and inspected cavities<br>Opened annular preventer and inspected same |
| 19:00      | 00:00    | 0             | interruption -- waiting on weather | ok    | Waited on weather for skidding cantilever and pulling production risers.<br>Too strong wind to skid<br><br>Meanwhile:<br>Continued cleaning shakers<br>Continued inspecting BOP and ram cavities<br>Open and inspected dry bulk silos                                                 |