

Summary report

Wellbore: 15/9-F-5

Period: 2016-10-16 00:00 - 2016-10-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	19
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1404.7
Depth At Last Casing mTVD:	1340.3

Summary of activities (24 Hours)

Waited on weather for skidding to F-9
Meanwhile:
Cleaned shakers and pits
Inspected BOP
Inspected dry bulk silos
Assembled annular preventer

Summary of planned activities (24 Hours)

- Skid to F-9 and tag TOC while WOW for pulling production riser on F-15 D
- Skid to F-15 D
- Pull production riser at F-15 D

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	0	interruption -- waiting on weather	ok	Waited on weather for skidding cantilever and pulling production risers. Too strong wind to skid. Meanwhile: Continued cleaning shakers Continued inspecting BOP Continued inspecting dry bulk silos
03:00	03:15	0	interruption -- waiting on weather	ok	Waited on weather for skidding cantilever and pulling production risers. Too strong wind to skid Meanwhile: Performed TBT for skidding
03:15	07:00	0	interruption -- waiting on weather	ok	Waited on weather for skidding cantilever and pulling production risers. Too strong wind to skid Meanwhile: Continued cleaning shakers Continued inspecting BOP Continued inspecting dry bulk silos
07:00	15:45	0	interruption -- waiting on weather	ok	Waited on weather for skidding cantilever and pulling production risers. Too strong wind to skid Meanwhile: Cleaned shaker pits and upper shakers. Continued inspection of dry bulk silos. Assembled annular preventer Inspected BOP ram cavities **** END OF REPORT ****