

Summary report

Wellbore: 15/9-F-7

Period: 2007-09-16 00:00 - 2007-09-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	3
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	4
Penetration rate (m/h):	-999.99
Hole Dia (in):	36
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	149
Depth mTVD:	149
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	166
Depth At Last Casing mTVD:	166

Summary of activities (24 Hours)

No progress on washing down to start drilling 36" hole at 145 m. POOH . Changed to 26" BHA and RIH. Drilled down to 149 m. POOH and re-run 36" HO assembly. Entered 26" hole with 17 1/2" bit and 26"/36" HO assembly.

Summary of planned activities (24 Hours)

Drill 36" hole to TD using sea water and hi-vis pills. Circulate hole clean and displace to 1.40 sg bentonite mud. POOH and LO 36" HO assy.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	26	drilling -- drill	ok	MU 36" BHA from 17 m to 26 m.
00:30	01:00	26	moving -- skid	ok	Skidded cantilever 11 cm forward to adjust rig floor on F-7.
01:00	03:00	122	drilling -- drill	ok	MU 36" BHA from 26 m to 122 m.
03:00	04:00	122	drilling -- other	ok	Performed derrick inspection prior to spudding the hole. Meanwhile ROV checked template and got in position for stab-in.
04:00	05:00	145	drilling -- drill	ok	MU 36" BHA from 122 m to 144 m. Observed fill below template. Continued RIH slowly without pumps and with no rotation until positive tag at 145.0 m.
05:00	06:00	145.2	drilling -- drill	ok	Started pumping seawater at 1000 lpm and washed down with no rotation.
06:00	08:00	145.2	drilling -- drill	ok	No progress washing down at 1000 lpm with no rotation due to cement below template. Evalutated situation of having centralizer drill bushing at F-12 DCI level. Decide d to change BHA to be able to drill out cement.
08:00	12:30	0	drilling -- trip	ok	POOH to change BHA.
12:30	14:00	0	drilling -- trip	ok	PU and MU 26" BHA
14:00	16:00	145	drilling -- trip	ok	RIH with 26" BHA to 142 m. ROV assisted stabbing into template guide funnel. Washed down with seawater to 145 m with 550 lpm.
16:00	19:00	149.2	drilling -- drill	ok	Drilled cement with seawater at 550 lpm/4-5 bar, 5 rpm/1-2 kNm and 1 MT WOB to 149 m. 4 m drilled hole will allow centralizer drill bushing to land in template guide fu nnel when starrting to drill with 36" HO assembly.
19:00	21:00	0	drilling -- trip	ok	POOH with 26" BHA from 149 m to surface.
21:00	23:30	0	interruption -- mai ntain	ok	Performed software upgrade on VI-CIS. Meanwhile serviced PRS and rig floor equipment.
23:30	00:00	0	drilling -- trip	ok	PU 36" HO assembly.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
1	17.5 in	MGGH+C	135	Smith Internation al									
1	36 in	HOLEOPEN	435X	Smith Red Baron									
2	26 in	MG04B	415	Smith Internation al									

Drilling Fluid

Sample Time	14:00
Sample Point	Reserve pit
Sample Depth mMD	0
Fluid Type	Spud Mud
Fluid Density (g/cm3)	1.05
Funnel Visc (s)	115
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	

Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Casing Liner Tubing

Start Time	
End Time	
Type of Pipe	Casing
Casing Type	
Outside diameter (in)	30
Inside diameter ()	
Weight (lbm/ft)	456.6
Grade	X-65
Connection	ABB RL-4HC
Length (m)	26.3
Top mMD	139.7
Bottom mMD	166
Description	
Comment	