

Summary report

Wellbore: 15/9-F-7

Period: 2007-09-19 00:00 - 2007-09-20 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	6
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	36
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	208
Depth mTVD:	208
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	166
Depth At Last Casing mTVD:	166

Summary of activities (24 Hours)

Continued RIH with 30" conductor on 5 1/2" HWDP landing string to TD. ROV actuated conductor centralizer. Cemented 30" conductor. Waited 10 hours on cement to set. Performed remedial cement job.

Summary of planned activities (24 Hours)

Release CART and POOH. LD cement stinger and running tool. Clear rig floor. MU and RIH with 17 1/2" BHA. Drill out 30" shoe using SW and hi-vis pills.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	118	interruption -- other	ok	Changed dies on pipe handler.
00:30	01:00	138	drilling -- casing	ok	RIH with 30" conductor on 5 1/2" HWDP landing string from 118 m to 138 m.
01:00	03:00	138	drilling -- casing	ok	Stopped RIH with 30" conductor at 138 m due to possible collision with F-12 DCI valve. Monitored and evalutated situation.
03:00	05:15	138	drilling -- casing	ok	RU tugger from moonpool and installed wire sling on lower part of conductor with ROV to manipulate 30" conductor away from F-12. String weight 105 MT.
05:15	05:45	143	drilling -- casing	ok	RIH with 30" conductor on 5 1/2" HWDP landing string past F-12 DCI valve and stabbed into template slot assisted by ROV.
05:45	06:00	157	drilling -- casing	ok	RIH with 30" conductor on 5 1/2" HWDP landing string from 143 m to 157 m.
06:00	09:00	202	drilling -- casing	ok	RIH with 30" conductor on 5 1/2" HWDP landing string from 157 m to 203 m.
09:00	10:00	202	drilling -- casing	ok	Spaced out cement stand and ensured that 30" conductor housing was 112.88 m from machined ring on centralizer deck. ROV checked level using DigiQuartz. Found F-7 to be 27 cm too high. Adjusted string hight and checked level with DigiQuarz. Made two measurements and confirmed F-7 to be positioned 12,2 cm higher than F12, as per program.
10:00	13:45	202	drilling -- casing	ok	Ran in with forward 6 MT tugger as guide from moonpool. ROV hooked it up to the template and attached shackle and rope to the hot stab. Launched the minireel hose from moonpool on the guide tugger. Hooked up ROV with hydraulic reservoir to hydraulic receptacle on template. Engaged centralization rams in template funnel. Pitch and roll readings : Before engaging rams ; roll 0.6 / pitch 0.2 After engaging rams ; roll 0.5 / pitch 0.2
13:45	14:15	202	drilling -- casing	ok	Circulated 30 m3 SW at 2500 lpm. Meanwhile held tool box talk prior to cement job.
14:15	16:00	202	interruption -- other	ok	Trouble shoot purge system prior to cement job.
16:00	17:15	202	drilling -- casing	ok	Mixed and pumped 46.2 m3 1.52 sg Tuned Light XL cement slurry at 800 lpm. Displaced cement slurry with 6.0 m3 of SW at max rate using cement unit. Bleed off pressure and checked for back-flow. Removed cmt hose and flushed through manifolds and hoses.
17:15	00:00	202	drilling -- casing	ok	WOC while holding landing string in tension at correct depth. Meanwhile: -Flushed and cleaned cmt unit. -Inspected seabed for sement returns - inconclusive due to poor visability -Performed maintenance on aft PRS -Prepared for Top-up job

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	187		mud and bulk syst -- mud supply	0	00:00	Repaired liner spray on MP#3.
00:00	118		pipe handling equ syst -- other	0	00:00	Changed out dies on pipe handler

Drilling Fluid

Sample Time	14:00
Sample Point	Reserve pit
Sample Depth mMD	208
Fluid Type	Spud Mud
Fluid Density (g/cm3)	1.05
Funnel Visc (s)	117
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	

Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	