

Summary report

Wellbore: 15/9-F-7

Period: 2007-09-20 00:00 - 2007-09-21 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	7
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	36
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	208
Depth mTVD:	208
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	202
Depth At Last Casing mTVD:	202

Summary of activities (24 Hours)

Released CART and POOH. LD cement stinger and running tool. Cleared rig floor. Installed CTS funnel and DCI hose on F-7 using ROV. MU and RIH with 17 1/2" BHA to 144 m.

Summary of planned activities (24 Hours)

RIH with 17 1/2" BHA from 144 m to 200 m. Drill out 30" shoe using SW and hi-vis pills. Clean out rathole. Drill to 570 m MD using SW and hi-vis pills.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:30	202	drilling -- casing	ok	WOC while holding landing string in tension at correct depth.
02:30	03:15	202	drilling -- casing	ok	Held tool box meeting in cement control room prior to pumping down the top-up pipe. Lined up to to pump down top-up pipe. Tested line and manifold 100bar/5 min. Stepped up pressure pumping at 50 l/min. At 52 bar (770 psi) differential, pressure bled of rapidly indicating burst disk rupture. Indications are that it is the shallowmost disk that ruptured.
03:15	05:30	202	drilling -- casing	ok	Performed circulation test at 500 lpm/32 bar with SW for 10 min. Prepared for remedial cement job. Pumped 6 m3 of 1,56 G-cement slurry at 500lpm/74 bar. Displaced cement down cement hose and top up pipe with 1,1 m3 SW.
05:30	06:00	202	drilling -- casing	ok	Disconnected hose and dropped release ball. Let ball drop and sheard out release sub on UWG with 139 bar. Checked release by ROV.
06:00	08:00	202	drilling -- casing	ok	Attempted to retrieve UWG top-up hose. Flushed hose with 5 m3 SW. Took weight with tugger, but were unable to pull the released hose out of the top-off system.
08:00	13:45	202	drilling -- casing	ok	Installed cutter on ROV. Cut UWG top-up hose and retrieved it to surface.
13:45	16:30	31	drilling -- casing	ok	Slacked off to neutral weight. Observed no movement on conductor. ROV confirmed inclinometer readings. Released CART by rotating 5 times to the right. Pulled CART above 30" housing. RB 1 std and dropped sponge ball and flushed DP with 2500 lpm for 5 min. POOH. Meanwhile attempted to retract centralization rams in template funnel. ROV did not manage to pull dummy hot-stab and broke handle on operation panel. Pitch and roll readings : After cement job; roll 0.43 / pitch 0.54
16:30	18:00	31	drilling -- casing	ok	Held tool box meeting before handling BHA. LO cement stinger and CART.
18:00	18:30	0	drilling -- casing	ok	Pulled vacuum hose for DCI through rotary for ROV to pick up.
18:30	21:30	0	drilling -- casing	ok	BO and LO cement stand. RD 6 MT tugger in moonpool. Cleaned and cleared rig floor.
21:30	22:30	0	drilling -- trip	ok	Held tool box talk with all personnel involved. PU 17 1/2" bit and motor assembly.
22:30	23:30	0	interruption - rig up/down	ok	BO pre-made bit and mudmotor assembly and adjusted bend to 1.22 deg. MU bit and motor assembly.
23:30	00:00	9	drilling -- trip	ok	MU and RIH with 17 1/2" BHA.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	202		mud and bulk syst -- other	0	00:00	Problem with automatic vent-valve for surge tank.
00:00	0		drillstring downhole -- downhole drilling tools	0	00:00	Powerpak mudmotor was pre-made with 0.78 deg bend instead of planned 1.22 deg bend.

Drilling Fluid

Sample Time	22:00
Sample Point	Reserve pit
Sample Depth mMD	-999.99
Fluid Type	Spud Mud
Fluid Density (g/cm3)	1.05
Funnel Visc (s)	111
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	

Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Casing Liner Tubing

Start Time	
End Time	
Type of Pipe	Casing
Casing Type	
Outside diameter (in)	30
Inside diameter (in)	28
Weight (lbm/ft)	309.7
Grade	X-52
Connection	ABB ST-2 FB
Length (m)	36
Top mMD	166
Bottom mMD	202
Description	
Comment	