

Summary report

Wellbore: 15/9-F-7

Period: 2007-09-21 00:00 - 2007-09-22 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	8
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	7
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	215
Depth mTVD:	215
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	202
Depth At Last Casing mTVD:	202

Summary of activities (24 Hours)

RIH with 17 1/2" BHA from 144 m and tagged cmt at 196 m. Drill out 30" shoe using SW and hi-vis pills. Clean out rathole. Drill to 215 m MD while attempting to take surveys. Spotted 10 m3 1.40 sg pill on bottom and POOH. Changed 17 1/2" BHA and RIH to 200 m. RU gyro unit. to run single shot survey through DP.

Summary of planned activities (24 Hours)

Drill 17 1/2" hole from 215 m to 375 m taking gyro singel-shot survey every 10 m.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	144	drilling -- trip	ok	MU and RIH with 17 1/2" BHA from 9 m to 129 m. Stabbed into 30" conductor housing at 139.7 m assisted by ROV. RIH with 17 1/2" BHA to 144 m.
06:00	07:45	188	drilling -- drill	ok	MU and RIH with 17 1/2" BHA from 144 m to 188 m. Started circulating and attempted to take survey without sucess.
07:45	09:45	188	interruption -- other	ok	RB 1 std and topped up oil in TDS.
09:45	10:15	188	drilling -- drill	ok	Attempted to re-take survey without sucess.
10:15	13:45	210	drilling -- drill	ok	Washed down and tagged cmt at 196 m. Drilled out shoe from 196 m to 210 m; 3500 lpm, 93 bar, 60 rpm, 3 kNm, 2 MT WOB. Up weight 100 MT/down weight 97 MT. Pulled through shoe and observed no drag.
13:45	15:15	215	drilling -- drill	ok	Attempted to re-take survey without sucess. Drilled 17 1/2" hole from 210 m to 215 m; 3000 lpm, 71 bar, 60 rpm, 1-6 kNm, 1 MT WOB. Attempted to re-take survey without sucess.
15:15	16:00	215	drilling -- circulating conditioning	ok	Circulated while evaluating problem with survey. Spotted 10 m3 1.40 sg pill on bottom prior to POOH to change BHA.
16:00	20:30	0	drilling -- trip	ok	POOH from 215 m to 192 m. Inspected TDS for loose items. Continued POOH from 192 m to surface.
20:30	22:00	0	interruption -- other	ok	Changed 5 1/2" elevator due to missing pin.
22:00	00:00	36	drilling -- trip	ok	MU and RIH with new 17 1/2" BHA to 36 m.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		pipe handling equ syst -- other	0	00:00	Changed 5 1/2" elevator due to missing pin holding inserts in place. The "new" elevator had a sequence failure that made it close on signal without the fysical contact of the pipe.
00:00	188		pipe handling equ syst -- drill floor tube handl syst	0	00:00	Stoppet opp of racket tilbake et stand for å kunne fylle på olje på TDS.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
4	17.5 in	XR+VC	115	Smith International									

Drilling Fluid

Sample Time	22:00
Sample Point	Reserve pit
Sample Depth mMD	-999.99
Fluid Type	Spud Mud
Fluid Density (g/cm3)	1.05
Funnel Visc (s)	115
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	

Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	