

Summary report

Wellbore: 15/9-F-7

Period: 2007-09-22 00:00 - 2007-09-23 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	9
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	65
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	280
Depth mTVD:	280
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	202
Depth At Last Casing mTVD:	202

Summary of activities (24 Hours)

Continued RU WL gyro. Drill 17 1/2" hole from 215 m to 280 m taking gyro singel-shot survey every single drilled. Had possible small screw/T-bar dropped down hole (inside drill string) at 276 m.

Summary of planned activities (24 Hours)

Drill 17 1/2" hole from 280 m to 440 m taking gyro singel-shot survey every single drilled.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	200	drilling -- trip	ok	MU and RIH with new 17 1/2" BHA from 36 m to 129 m. Stabbed into 30" conductor housing at 139.7 m assisted by ROV. RIH with new 17 1/2" BHA from 140 m to 200 m. Weight under jar is 13 MT.
03:00	06:00	200	workover -- rig up/ down	ok	RU gyro unit in V-door to be able to run single shot survey through DP.
06:00	07:00	200	interrupti on -- rig up/down	ok	Changed electrical box in gyro unit.
07:00	09:15	200	workover -- rig up/ down	ok	Continued RU gyro unit in V-door to be able to run single shot survey through DP.
09:15	09:45	215	drilling -- drill	ok	Washed down from 200 to 215 m. Pulled back through shoe to verify no obstruction.
09:45	00:00	266	drilling -- drill	ok	Drilled 17 1/2" hole from 215 m to 266 m using 5 1/2" HWDP as drilling stand; 3100-3400 lpm, 75-87 bar, 60 rpm, 1-6 kNm, 1 MT WOB. Up weight 97 MT/down weight 93 MT. Pumped 10 m3 hi-vis sweep and spotted 10m3 hi-vis on bottom prior to each gyro run. Performed gyro survey every single drilled. Strapped pipe to one side at centralizer deck using 6 MT moonpool tugger to enhance quality on survey. Gyro kept hanging up while RIH at 110 m from bit (inside 5 1/2" HWDP) and needed several attempts to be able to pass.

Drilling Fluid

Sample Time	22:00
Sample Point	Reserve pit
Sample Depth mMD	-999.99
Fluid Type	Spud Mud
Fluid Density (g/cm3)	1.05
Funnel Visc (s)	115
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	

Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	280		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
160	160	.22	274.41	
170	170	.3	272.78	
180	180	.26	262.14	
190	190	.23	267.67	
199	199	.32	260.35	
208	208	.31	226.35	
218	218	.48	244.76	
229.7	229.7	.25	249.93	
240.2	240.2	.46	229.35	
249.6	249.6	.24	304.09	