

Summary report

Wellbore: 15/9-F-7

Period: 2007-09-23 00:00 - 2007-09-24 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	10
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	28
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	308
Depth mTVD:	308
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	202
Depth At Last Casing mTVD:	202

Summary of activities (24 Hours)

Drill 17 1/2" hole from 280 m to 308 m taking gyro singel-shot survey every single drilled. POOH to change to BHA with MWD gyro. RIH with new 17 1/2" BHA. Attempted to take survey before starting to drill 17 1/2" hole.

Summary of planned activities (24 Hours)

Drill 17 1/2" hole from 305 m to 665 m.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	276	drilling -- drill	ok	Drilled 17 1/2" hole from 266 m to 276 m; 3000-3500 lpm, 60-92 bar, 70 rpm, 2-5 kNm, 3-5 MT WOB. Pumped 10 m3 hi-vis sweep and spotted 10m3 hi-vis on bottom. Performed gyro survey at 262 m.
03:00	05:00	276	drilling -- drill	ok	Dropped T-bar (2.5 cm x 2.5 cm extended screw) from gyro goose-neck. It was probably lost down hole (inside drill string). Evaluated situation and discussed further action with t own, decided to continue drilling operation.
05:00	06:00	280	drilling -- drill	ok	Performed gyro survey at 273.4 m. Drilled 17 1/2" hole from 276 m to 280 m; 3500 lpm, 98 bar, 70 rpm, 3-4 kNm, 3-4 MT WOB.
06:00	13:00	307	drilling -- drill	ok	Drilled 17 1/2" hole from 280 m to 307 m using 5 1/2" HWDP as drilling stand; 3000-4000 lpm, 76-126 bar, 70 rpm, 1-6 kNm, 2-4 MT WOB. Up weight 100 MT/down weight 97 MT . Pumped 10 m3 hi-vis sweep and spotted 10m3 hi-vis on bottom prior to each gyro run. Performed gyro survey every single drilled.
13:00	13:30	307	drilling -- circulati ng conditioning	ok	Pumped 10 m3 hi-vis pill and swept out of hole. Spotted 12 m3 1.40 sg mud at 3100 lpm/72 bar.
13:30	19:00	0	drilling -- trip	ok	POOH from 307 m to 122 m. No drag observed. Inspected TDS for loose items. Continued POOH from 122 m to surface. Found T-bar, that was lost yesterday from gyro goose-ne ck, in bit.
19:00	00:00	83	drilling -- trip	ok	MU and RIH with new 17 1/2" BHA from surface to 83 m.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	200		service equ -- special servic e equ	0	00:00	When Gyro data hooked their unit up to 440 V rig supply a fuse was burnt in the socket/electrical box. The box had to be changed.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
5	17.5 in	XR+VC	115	Smith Internation al									

Drilling Fluid

Sample Time	22:00
Sample Point	Reserve pit
Sample Depth mMD	-999.99
Fluid Type	Spud Mud
Fluid Density (g/cm3)	1.05
Funnel Visc (s)	115
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	

Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	308		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
259	259	.22	334	
270	270	.06	63.36	
280	280	.31	14.41	
289	289	.33	42.81	