

Summary report

Wellbore: 15/9-F-7

Period: 2007-09-24 00:00 - 2007-09-25 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	11
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	20
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	328
Depth mTVD:	328
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	202
Depth At Last Casing mTVD:	202

Summary of activities (24 Hours)

POOH to change MWD gyro. RIH with 17 1/2" BHA from surface to 308 m. Drilled 17 1/2" hole from 308 m to 328 m while attempting to take survey with gMWD. Drilled 17 1/2" hole from 328 m to 353 m taking gyro singel-shot survey every single drilled.

Summary of planned activities (24 Hours)

Drill 17 1/2" hole from 353 m to 520 m taking gyro singel-shot survey every 10 m.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	122	drilling -- trip	ok	RIH with new 17 1/2" BHA from 83 to 122 m.
00:30	01:00	122	interruption -- repair	ok	Surfaced ROV to repair hydraulic leak.
01:00	02:00	227	drilling -- trip	ok	RIH with new 17 1/2" BHA from 122 to 129 m. Stabbed into 30" conductor housing at 139.7 m assisted by ROV. RIH with new 17 1/2" BHA from 140 m to 227 m.
02:00	03:00	195	interruption -- repair	ok	Surfaced ROV to repair hydraulic leak in operation-arm. Meanwhile pulled 171/2" BHA into shoe at 195 m. Dived ROV and re-connected on to DCI hose.
03:00	04:15	305	drilling -- trip	ok	RIH with new 17 1/2" BHA from 195 to 305 m. Attempted to take survey at 305 m with gMWD before drilling ahead.
04:15	06:00	308	interruption -- repair	ok	Continued attempting to take survey with gMWD at 307 m without sucess. Drilled 1 m to 308 and made several attempts to take survey. No sucess. MWD transmission is working fine, but gMWD signals are corrupt.
06:00	07:15	308	interruption -- repair	ok	Continued attempting to take survey with gMWD at 308 m without sucess. MWD transmission is working fine, but gMWD signals are "frozen" (will not create new signal s).
07:15	07:45	308	drilling -- circulating conditioning	ok	Pumped 10 m3 hi-vis pill and swept out of hole. Spotted 12 m3 1.40 sg mud prior to POOH.
07:45	11:45	0	drilling -- trip	ok	POOH from 308 m to surface. No drag observed.
11:45	12:45	0	interruption -- rig up/ down	ok	Changed out gMWD tool.
12:45	18:30	261	drilling -- trip	ok	MU and RIH with new 17 1/2" BHA from surface to 136 m. Stabbed into 30" conductor housing at 139.7 m assisted by ROV. RIH with new 17 1/2" BHA from 140 m to 261 m. Sat scribe-line and aligned UHBO. Surface tested gMWD at 49 m, 3100 lpm/65 bar.
18:30	20:30	308	drilling -- trip	ok	Washed down with new 17 1/2" BHA from 261 to 308 m, 3100 lpm, 80 bar, 60 rpm, 1-5 kNm. Attempted to take survey at 298 m and at 308 m with gMWD before drilling ah ead.
20:30	23:00	328	interruption -- repair	ok	Drilled 17 1/2" hole from 308 m to 318 m; 4000 lpm, 131 bar, 70 rpm, 1-5 kNm, 0-1 MT WOB. Attempted to take survey with gMWD without sucess. Drilled 17 1/2" hole fro m 318 m to 328 m and attempted to take survey with gMWD without sucess.
23:00	00:00	328	drilling -- drill	ok	RB 1std. Picked up 1 std of 5 1/2" HWDP to use as drilling stand.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	227		miscellaneous equ syst -- subsea inspection syst	0	00:00	Hydraulic leak in manipulator arm.
00:00	122		miscellaneous equ syst -- subsea inspection syst	0	00:00	Hydraulic leak in ROV.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
6	17.5 in	XR+VC	115	Smith International									

Drilling Fluid

Sample Time	22:00
Sample Point	Reserve pit
Sample Depth mMD	328
Fluid Type	Spud Mud
Fluid Density (g/cm3)	1.05
Funnel Visc (s)	115
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	

Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	353		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
296	296	.22	272.12	
305	305	.26	296.43	
317	317	.24	247.57	

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth TVD	Shows Description	Lithology Description
353	1	353			Est at current TD