

Summary report

Wellbore: 15/9-F-7

Period: 2007-09-25 00:00 - 2007-09-26 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	12
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	322
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	650
Depth mTVD:	649.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	202
Depth At Last Casing mTVD:	202

Summary of activities (24 Hours)

Drilled/surveyed 17 1/2" hole from 353 m to 759 m.

Summary of planned activities (24 Hours)

Drill 17 1/2" hole from 759 m to TD m taking gyroMWD survey every std. Circulate well clean. Displace open hole and conductor to 1.40 sg bentonite mud. POOH and RB 17 1/2" BHA. RU for running 20 x 13 3/8" csg. MU and start RIH 20 x 13 3/8" csg.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	353	drilling -- drill	ok	Drilled 17 1/2" hole from 328 m to 353 m using 5 1/2" HWDP as drilling stand; 4000 lpm, 139 bar, 70 rpm, 2-5 kNm, 1-2 MT WOB. Up weight 102 MT/down weight 100 MT. Pumped 10 m3 hi -vis sweep and spotted 10m3 hi-vis on bottom prior to each WL gyro run. Performed WL gyro surveys at 331m, 339m, and 353 m. Each run taking approx. 1 hr incl. RU and RD.
06:00	00:00	458	drilling -- drill	ok	Drilled 17 1/2" hole from 353 m to 650 m; 4000-4500 lpm, 141-177 bar, 80 rpm, 4-8 kNm, 4-6 MT WOB, ROP 35-70 m/hr. Pumped 3 x 10 m3 hi-vis sweeps and reamed one single pr std. Per formed gyro survey every 30 m until more than 15 m away from F-12. Performed gyroMWD survey every std (approx every 40 m) from there on. Slided in following intervals: 480-495m, 530-538m, 560-570m, 595-610m, 632-650m.
Meanwhile inspected TDS and derrick for loose items. Checked die-carriers. Carried out repairs on forward PRS. Pressure tested BOP (6 months tests).					

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	305		service equ -- special service equ	0	00:00	Not able to take good gMWD survey

Drilling Fluid

Sample Time	22:00
Sample Point	Reserve pit
Sample Depth mMD	635
Fluid Type	Spud Mud
Fluid Density (g/cm3)	1.05
Funnel Visc (s)	115
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	

Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	700		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
317	317	.24	247.57	
339.4	339.4	.45	306.96	
349.6	349.6	.44	280.87	
359.2	359.2	.42	300.44	
368.3	368.3	.39	302.91	
387.9	387.9	.6	271.39	
408.6	408.6	.4	289.9	
437.4	437.4	.63	262.49	
465.1	465.1	.58	263.8	
489.1	489.1	2.21	273.05	
516	516	2.54	280.07	
545.9	545.9	2.89	264.68	
569.3	569.2	3.78	268.37	
609.6	609.4	5.24	263.11	
650.6	650.1	7.38	259.43	
690.3	689.4	9.04	261.55	
730.2	728.8	8.46	260.24	