

Summary report

Wellbore: 15/9-F-7

Period: 2007-09-26 00:00 - 2007-09-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	13
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	265
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	915
Depth mTVD:	911
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	202
Depth At Last Casing mTVD:	202

Summary of activities (24 Hours)

Drilled 17 1/2" hole from 759 m to TD at 915 m taking gyroMWD survey every std. Circulated well clean. Displaced open hole and conductor to 1.40 sg bentonite mud. POOH and RB 17 1/2" BHA. RU for running 20 x 13 3/8" csg.

Summary of planned activities (24 Hours)

MU and start RIH 20 x 13 3/8" csg. MU X-over and 18 3/4" wellhead housing assembly. RIH and land 20 x 13 3/8" csg. Circulate, pump and displace cement.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	05:15	759	drilling -- drill	ok	Drilled 17 1/2" hole from 650 m to 759 m; 4000-4500 lpm, 130-160 bar, 80 rpm, 1-3 kNm, 3-4 MT WOB, ROP 33-55 m/hr. Pumped 3 x 10 m3 hi-vis sweeps and reamed one single pr std. Performed gyroMWD survey every std. Slided in following intervals: 675-690m, 745-760m. Up weight 114 MT/down weight 109 MT. Continued repairs on forward PRS and pressure tested BOP (6 months tests).
05:15	06:00	759	interruption -- o ther	ok	Rotated and reciprocated pipe while repairs are carried out to MP1 and MP3.
06:00	06:45	759	interruption -- o ther	ok	Rotated and reciprocated pipe while repairs was carried out to MP2 and MP3.
06:45	13:15	915	drilling -- drill	ok	Drilled 17 1/2" hole from 759 m to 915 m; 4440-4515 lpm, 168-173 bar, 80 rpm, 3-8 kNm, 1-7 MT WOB, ROP 45-90 m/hr. Pumped 3 x 10 m3 hi-vis sweeps and reamed one single pr std. Performed MWD cluster at 800 m and gyroMWD survey every std. Slided in following interval: 907-915m. Up weight 122 MT/down weight 115 MT.
13:15	15:45	915	drilling -- circul ating conditioni ng	ok	Pumped 30 m3 hi-vis followed by 30 m3 SW and then 30 m3 hi-vis to circulate hole clean, 3500 lpm, 107 bar, 30 rpm. Pulled 1 std and pumped 3 x btms up with SW, 4450 lpm, 159 b ar, 80 rpm.
15:45	17:15	905.6	drilling -- circul ating conditioni ng	ok	Displaced open hole (170 m3) to 1.40 sg mud, 4450-2970 lpm, max 103 bar, 20 rpm.
17:15	00:00	12	drilling -- drill	ok	POOH with 17 1/2" BHA. Took 29 MT overpull at 315 m. Worked the pipe up/down with 1.40 sg mud at 450 lpm and 30 rpm on the string. No drag observed when POOH trough tight spot the second time. Continued POOH to 30" conductor shoe at 202 m and topped up conductor with 22 m3 1.40 sg mud. Continued POOH and started laying out 17 1/2" BHA.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	759		mud and bulk syst -- mud supply	0	00:00	Relief valve (pop off) was activated on MP2 and there is a liner problem in MP3.

Drilling Fluid

Sample Time	22:00
Sample Point	Reserve pit
Sample Depth mMD	911
Fluid Type	Spud Mud
Fluid Density (g/cm3)	1.05
Funnel Visc (s)	115
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	

Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	915		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
770.8	768.9	9.53	256.89	
809.8	807.4	9.32	258.24	
851.6	848.6	9.22	259.74	
890.7	887.3	8.6	264.09	