

Summary report

Wellbore: 15/9-F-7

Period: 2007-09-28 00:00 - 2007-09-29 00:00

|                          |                   |
|--------------------------|-------------------|
| Status:                  | normal            |
| Report creation time:    | 2018-05-03 13:53  |
| Report number:           | 15                |
| Days Ahead/Behind (+/-): |                   |
| Operator:                | Statoil           |
| Rig Name:                | MÆRSK INSPIRER    |
| Drilling contractor:     | Mærsk Contractors |
| Spud Date:               | 2007-05-01 00:00  |
| Wellbore type:           |                   |
| Elevation RKB-MSL (m):   | 54.9              |
| Water depth MSL (m):     | 91                |
| Tight well:              | Y                 |
| HPHT:                    | Y                 |
| Temperature (I):         |                   |
| Pressure (I):            |                   |
| Date Well Complete:      | 2007-10-04        |

|                             |         |
|-----------------------------|---------|
| Dist Drilled (m):           | -999.99 |
| Penetration rate (m/h):     | -999.99 |
| Hole Dia (in):              | 17.5    |
| Pressure Test Type:         |         |
| Formation strength (g/cm3): | 0       |
| Dia Last Casing (I):        |         |

|                                   |       |
|-----------------------------------|-------|
| Depth at Kick Off mMD:            |       |
| Depth at Kick Off mTVD:           |       |
| Depth mMd:                        | 915   |
| Depth mTVD:                       | 911   |
| Plug Back Depth mMD:              |       |
| Depth at formation strength mMD:  | 0     |
| Depth At Formation Strength mTVD: | 0     |
| Depth At Last Casing mMD:         | 907.7 |
| Depth At Last Casing mTVD:        | 904.1 |

Summary of activities (24 Hours)

Ran with 18 3/4" Well head, installed same and cemented the 13 3/4" casing. POOH w/ CART and L/O same. Prepared and started to run production riser.

Summary of planned activities (24 Hours)

Run with production riser and install same, install Tension ring with cylinders. Cut the riser.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity                | State | Remark                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|------------|----------|---------------|------------------------------------|-------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 03:00    | 582           | drilling -- casing                 | ok    | Continued RIH with 13 3/8" casing from 536 m to 582 m. Laid out 3 joints of pipe.                                                                                                                                                                                                                                                                                                                                                                    |
| 03:00      | 03:30    | 582           | drilling -- casing                 | ok    | The casing tong were unable to make up high torque. Trouble shooted the casing tong, the tong were repaired and operation was resumed.                                                                                                                                                                                                                                                                                                               |
| 03:30      | 05:30    | 773           | drilling -- casing                 | ok    | Continued RIH, with 13 3/8" casing from 582 m to 773 m, filling the pipe every 5th joint                                                                                                                                                                                                                                                                                                                                                             |
| 05:30      | 05:45    | 773           | drilling -- casing                 | ok    | Held tool box talk prior to changing out surface handling equipment and picking up 18 3/4" well head.                                                                                                                                                                                                                                                                                                                                                |
| 05:45      | 06:00    | 773           | drilling -- casing                 | ok    | Started rigging down the casing handling equipment.                                                                                                                                                                                                                                                                                                                                                                                                  |
| 06:00      | 08:00    | 773           | drilling -- casing                 | ok    | Continued rigging down Odfjell surface equipment, elevator and bails. Rigged up bails and 5½" elevator.                                                                                                                                                                                                                                                                                                                                              |
| 08:00      | 09:00    | 773           | drilling -- casing                 | ok    | Held tool box talk prior to picking up the 18 3/4" Well Head housing and CART assembly, and made up same.                                                                                                                                                                                                                                                                                                                                            |
| 09:00      | 10:15    | 773           | drilling -- casing                 | ok    | Rigged down the casing tong and the automatic slips and installed 5½" slips.                                                                                                                                                                                                                                                                                                                                                                         |
| 10:15      | 12:45    | 907.7         | drilling -- casing                 | ok    | Ran in with 18 3/4" Well Head housing and landed same, took 25 MT over pull.                                                                                                                                                                                                                                                                                                                                                                         |
| 12:45      | 14:00    | 907.7         | drilling -- casing                 | ok    | Circulation was established with sea water at 2300 lpm, prior to performing the cement job. Simultaneously tool box talk was held, and cement line tested to 200 bars 10 min.                                                                                                                                                                                                                                                                        |
| 14:00      | 14:30    | 907.7         | drilling -- casing                 | ok    | 20 bars were applied to the IBOP before commencing the cement job.                                                                                                                                                                                                                                                                                                                                                                                   |
| 14:30      | 16:30    | 907.7         | drilling -- casing                 | ok    | Mixed and performed cmt job.<br>Pumped : 74,5 m³ 1.56 SG lead slurry at 900 - 1100 lpm, 14 - 18 bars pump pressure.<br>20 m³ 1.92 SG tail slurry at 800 - 1000 lpm, 13 - 18 bars pump pressure.                                                                                                                                                                                                                                                      |
| 16:30      | 17:15    | 907.7         | drilling -- casing                 | ok    | Released dart, chased dart with 3000 ltr SW with cement unit. Top plug shear pressure/volume: 58 bars/1127 ltr. Continued displacing with rig pumps at 3000 lpm, slowed down to 1 400 lpm after 52 m3 pumped. FCP 44 bars. At 2469 stks bumped plug. 97.7 % pump efficiency. Increased pressure to 114 bars and held for 10 min to pressure test casing..<br>Bled off pressure and checked for backflow to Halliburton cement unit, 640 l bled back. |
| 17:15      | 19:00    | 907.7         | drilling -- casing                 | ok    | Released CART assembly, pulled up 1 single and laid out cement head.                                                                                                                                                                                                                                                                                                                                                                                 |
| 19:00      | 20:15    | 0             | drilling -- casing                 | ok    | Dropped the two Halliburton sponge balls and flushed string using sea water at max rate. POOH. Pup joint and HWDP single were laid out, racked back remaining of the landing string in derrick. CART running tool was laid out.                                                                                                                                                                                                                      |
| 20:15      | 21:15    | 0             | drilling -- casing                 | ok    | Master bushing and adapter ring were removed. Installed rotary table frame barrier and lowered Tension ring assembly to Tension deck. Meanwhile flushed cement manifold lines. Installed master bushing and removed rotary table framed barrier.                                                                                                                                                                                                     |
| 21:15      | 22:15    | 0             | drilling -- casing                 | ok    | Picked up Cement head and broke of HWDP single and laid out same. Cleared and cleaned rig floor prior for next operation.                                                                                                                                                                                                                                                                                                                            |
| 22:15      | 22:45    | 0             | drilling -- bop/wellhead equipment | ok    | Installed riser saddle to HTS, rigged up for installing the rider spider.                                                                                                                                                                                                                                                                                                                                                                            |
| 22:45      | 23:30    | 0             | drilling -- bop/wellhead equipment | ok    | Held tool box talk prior to run production riser.                                                                                                                                                                                                                                                                                                                                                                                                    |
| 23:30      | 00:00    | 0             | drilling -- bop/wellhead equipment | ok    | Picked up and made up handling sub for Tension joint and laid out same on cantilever.                                                                                                                                                                                                                                                                                                                                                                |

Equipment Failure Information

| Start time | Depth mMD | Depth mTVD | Sub Equip - Syst Class                                   | Operation Downtime (min) | Equipment Repaired | Remark                                                                                                                                 |
|------------|-----------|------------|----------------------------------------------------------|--------------------------|--------------------|----------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 137       |            | miscellaneous equ syst -- subsea insp ection syst        | 0                        | 00:00              | High pressure host to port side pump of the ROV busted. ROV came out of the water, fixed busted hose and dived again.                  |
| 00:00      | 582       |            | pipe handling equ syst -- drill floor tube handling syst | 0                        | 00:00              | The casing tong were unable to make up high torque. Trouble shooted the casing tong, the tong were repaired and operation was resumed. |

Casing Liner Tubing

|                       |         |          |
|-----------------------|---------|----------|
| Start Time            |         |          |
| End Time              |         |          |
| Type of Pipe          | Casing  | Casing   |
| Casing Type           |         |          |
| Outside diameter (in) | 13.375  | 13.375   |
| Inside diameter (in)  | 12.347  | 12.347   |
| Weight (lbm/ft)       | 72      | 72       |
| Grade                 | P-110   | 13 Cr-80 |
| Connection            | Vam TOP | Vam TOP  |

|             |       |       |
|-------------|-------|-------|
| Length (m)  | 50    | 718   |
| Top mMD     | 139.7 | 189.7 |
| Bottom mMD  | 189.7 | 907.7 |
| Description |       |       |
| Comment     |       |       |