

Summary report

Wellbore: 15/9-F-7

Period: 2007-10-02 00:00 - 2007-10-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	19
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	63
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	978
Depth mTVD:	974
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	907.7
Depth At Last Casing mTVD:	904.1

Summary of activities (24 Hours)

Drilled out shoe track from 881m to 908m. Displaced well to WBM 1.26 SG. Drilled ahead to 978m. MP1, 2 & 3 malfunctioned, pulled out into the shoe, rectified MP failures.

Summary of planned activities (24 Hours)

Drill 12 1/4" hole to 1083 mMD/ 1076 mTVD. Circulate well clean. Condition mud over shakers at TD (use 200 mesh screen). Circulate hole clean. Verify well is stable. Perform check trip to shoe. POOH and LD 12 1/4" BHA. MU and RIH with clean out BHA. Scrape screen hanger setting area.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	175	interruption -- maintain	ok	Continued changing out the wash pipe, pressure tested same to 207 bars
00:15	02:15	197	drilling -- bop/wellhead equipment	ok	Attempted to install 10" diverter elements, not possible due to damaged elements. Changed master bushing for PS 21 slips.
02:15	04:45	880	drilling -- drill	ok	Continued RIH with 12 ¼" drilling BHA on 5½" DP to 859 m, made up to TDS, established circulation, washed down from 859 m with 1180 lpm 30 rpm. Tagged TOC at 880 m.
04:45	06:00	881	drilling -- drill	ok	Drilled cement/float from 880 m to 881 m with sea water 3060 lpm, 70 rpm and 84 bars.
06:00	11:00	898	drilling -- drill	ok	Continued drill out shoe track from 881 m to 898 m, 3200 lpm, 99 bars, 70 rpm, 3-6 kNm, 2-3 MT WOB, pumped 20 m³ Hi-vis at 898 m.
11:00	11:30	898	drilling -- bop/wellhead equipment	ok	Took out the PS-21 slips and installed the 10" diverter inserts, re-installed the PS-21 slips.
11:30	13:15	916.5	drilling -- drill	ok	Continued drill out shoe track from 898 m to 908 m 13 3/8" shoe. Drilled out rat hole from 908.m to 916.5 m, 3200.lpm, 100 bars, 70 rpm, 4 kNm, 1 MT WOB.
13:15	14:00	916.5	drilling -- circulating conditioning	ok	Cleaned rat hole. Held tool box talk prior to displace hole to WBM.
14:00	15:30	916.5	drilling -- circulating conditioning	ok	Displaced well to 1.28 SG Soludril-N WBM, 3200 lpm, 90 - 120 bars SSP. Density of mud in returns: 1,26 SG.
15:30	17:30	959	drilling -- drill	ok	Continued to drill ahead from 916.5 to 959 m. 3200 lpm, 90 - 120 bars, WOB 1-10 MT, 70-180 rpm, torque 3-20 kNm. ECD 1.29 sg EMW. MP-1 shut d own.
17:30	18:00	959	drilling -- drill	ok	Pulled off bottom circulating with MP-2, 1700 lpm, 42 bars SSP. MP-1 was re-started, the shut down caused by electrical error.
18:00	18:15	970	drilling -- drill	ok	Continued to drill ahead to 970 m, stand pipe pressure dropped 40 bars.
18:15	19:00	970	drilling -- drill	ok	Trouble shooted stand pipe pressure drop, tested/ checked MP-1 and MP-2, found no indication of surface error. Stand pipe pressure back to normal.
19:00	19:45	978	drilling -- drill	ok	Continued to drill ahead to 978 m. Mud pumps shut down.
19:45	23:30	978	drilling -- drill	ok	Circulated and reciprocated pipe, investigated MP-1 and attempted to repair same.
23:30	00:00	978	drilling -- drill	ok	Attempted to establish drilling parameters. Mud pumps kept falling out.

Drilling Fluid

Sample Time	16:00	22:00
Sample Point	Flowline	Reserve pit
Sample Depth mMD	915	978
Fluid Type	Soludril-N	Soludril-N
Fluid Density (g/cm3)	1.26	1.24
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	34	33

Yield point (Pa)	17	17.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp (cm3)	10.3	11
Filtrate Hthp ()		
Cake thickn API (mm)	2	2
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	978		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
962.4	-999.99	8.3	261.78	