

Summary report

Wellbore: 15/9-F-7

Period: 2007-10-03 00:00 - 2007-10-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	20
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	96
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1083
Depth mTVD:	1077
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	907.7
Depth At Last Casing mTVD:	904.1

Summary of activities (24 Hours)

Drilled from 978 m to 1083 m, Performed wiper trip to the shoe and back to TD, no tight spots. Circulated well clean, POOH with 12 ¼" BHA.

Summary of planned activities (24 Hours)

MU and RIH with clean out BHA. Scrape screen hanger setting area. Circulate well clean. Displace open hole to 1.20 sg NaCl/NaBr brine. Open circulation sub. Pump wash train round in 13 3/8" casing and circulate 1.20 sg NaCl until well is clean. POOH and LD cleanout BHA. Wash WH and riser. MU and run sand screen.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	978	drilling -- drill	ok	Continued working on mud pumps.
01:00	01:45	897	drilling -- drill	ok	Pulled out and into the shoe, monitored well over the trip tank. Meanwhile continued working on mud pumps.
01:45	06:00	897	interruption -- repair	ok	Investigated failures on mud pumps and carried out repairs. Failures located: MP-1: Swab in line, MP-2: Fluid end problems, MP-3: Liner problem, software problem, insufficient fluid supply.
06:00	07:00	897	interruption -- repair	ok	Pepaired the mud pumps.
07:00	08:00	978	interruption -- repair	ok	circulated at 897 m to test pumps, Ran back in to 978 m.
08:00	09:30	1018	drilling -- drill	ok	Drilled ahead from 978 m to 1018 m, 3300 lpm, 139 bars, 150 rpm, 10-12 kNm, WOB 9 MT, ECD 1.3 SG.
09:30	09:45	1018	drilling -- survey	ok	Took survey.
09:45	13:30	1083	drilling -- drill	ok	Drilled ahead from 1018 m to 1083 m, 2880 lpm, 115 bars, 131 rpm, 12-18 kNm, WOB 6 MT, ECD 1.3 SG.
13:30	15:00	1083	drilling -- circulating conditioning	ok	Circulated bottoms up 3 times, reciprocating the pipe inside the shale, 3300 lpm 120 rpm. Flow checked well, well static.
15:00	16:15	900	drilling -- drill	ok	Pulled up to inside the shoe at 900 m.
16:15	17:00	900	drilling -- circulating conditioning	ok	Flow checked well. Meanwhile held tool box talk prior to remove 10" diverter insert and removed same. Well static.
17:00	17:45	1083	drilling -- drill	ok	RIH from shoe and tagged TD at 1083 m, no tight spots.
17:45	19:45	1083	drilling -- circulating conditioning	ok	Circulated until well were clean, reciprocating the pipe inside the shale, 2700 lpm 96 bars.
19:45	20:15	1083	drilling -- circulating conditioning	ok	Flow checked well, well static.
20:15	00:00	275	drilling -- drill	ok	POOH with 5½" DP and 12 ¼" drilling BHA from 1083 m to 275 m, pulled out wet.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	959		mud and bulk syst -- mud supply	0	00:00	Investigated rig pumps problem located: MP-1 Swab in line, MP-2 fluid end problems able to run occasionally lost pressure back of MP-3 Liner problem insufficient fluid supply, repaired pump to be able to run, but strokes were not controllable soft ware

Drilling Fluid

Sample Time	10:00	15:00
Sample Point	Flowline	Flowline
Sample Depth mMD	1010	1083
Fluid Type	Soludril-N	Soludril-N
Fluid Density (g/cm3)	1.27	1.26
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		

Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	38	38
Yield point (Pa)	17	19.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp (cm3)	8.6	8.4
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1083		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
1005.4	1000.8	8.53	262.86	
1043.9	1038.9	8.66	263.46	
962.4	958.2	8.3	261.78	