

Summary report

Wellbore: 15/9-F-7

Period: 2007-10-05 00:00 - 2007-10-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	22
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1085
Depth mTVD:	1077
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1062
Depth At Last Casing mTVD:	1056.7

Summary of activities (24 Hours)

RU for running 9 5/8" sand screen. RIH with 9 5/8" sand screen on 5 1/2" DP, installed same. Displaced well to 1.03 SG NaCl brine. POOH with 9 5/8" sand screen running tool from 825 m to 810 m.

Summary of planned activities (24 Hours)

POOH with 9 5/8" sand screens running tool. M/U swab cup assembly and RIH. Swab well in blank 9 5/8" pipe until acceptable loss rate is achieved. POOH and LD swab cup assembly. RIH, retrieve bore protector. RIH jetting tool for Riser/Well head - Clean riser/Well head. MU ESP assemblies and connect cable. Run in with ESP on 7 5/8" tubing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	completion -- circulating condition ing	ok	Continued POOH with clean up from 130 m to surface. Laid out bull nose. Metal shavings recovered with magnet.
00:15	00:30	0	completion -- sand control	ok	Held tool box talk prior to perform drift run with liner hanger to 145 m.
00:30	03:00	145	completion -- sand control	ok	Performed drift run with liner hanger to 145 m. No obstruction observed.
03:00	04:00	0	completion -- sand control	ok	POOH with liner hanger from 145 m to surface and laid out same, No marks or damage to the liner hanger re-runable.
04:00	04:15	0	completion -- sand control	ok	Held tool box talk prior to rig up surface handling equipment for running 9 5/8" screens and casing
04:15	06:00	0	completion -- sand control	ok	Started rigging up surface handling equipment for running 9 5/8" screens and casing. Changed elevator inserts to 9 5/8" casing. Rigged up casin g tong
06:00	08:30	0	completion -- sand control	ok	Continued rigging up for RIH with 9 5/8" screen.
08:30	08:45	0	completion -- sand control	ok	Held tool box talk prior to picking up 9 5/8" screens. Picked up first joint and installed centralizer. Problems with torque set point on casing tong.
08:45	09:00	12	interruption -- maintain	ok	Investigated problems with torque set point on casing tong.
09:00	13:00	12	interruption -- maintain	ok	Changed out the casing tong to the back-up tong. Function tested and calibrated the tong.
13:00	13:45	47	completion -- sand control	ok	Continued to RIH with 9 5/8" screens from 12 m to 47 m.
13:45	14:00	47	completion -- sand control	ok	Stopped RIH due to helicopter. No crane operation permitted.
14:00	16:00	143	completion -- sand control	ok	Continued to RIH with 9 5/8" screens from 47 m to 143 m. Software problem with casing tong.
16:00	16:45	143	interruption -- maintain	ok	Trouble shooted the casing tong. Tong came out of sequence, due to software problem, repaired same.
16:45	18:30	203	completion -- sand control	ok	Continued to RIH with 9 5/8" screens from 143 m to 203 m.
18:30	20:00	212	completion -- sand control	ok	Held tool box prior to change out 5/2" elevator inserts and pick up the liner hanger. Picked up liner hanger and made up same.
20:00	20:30	212	completion -- sand control	ok	Held tool box talk prior to rigging down 9 5/8" casing handling equipment. Started to rigging down 9 5/8" casing handling equipment. Not able to operate PRS.
20:30	21:15	212	interruption -- maintain	ok	Not able to operate the PRS. Electrical technician investigated and resat software.
21:15	22:15	212	completion -- sand control	ok	Completed rigging down 9 5/8" casing handling equipment.
22:15	22:30	212	completion -- sand control	ok	Held tool box talk prior to RIH with screens on HWDP and DP
22:30	23:30	336	completion -- sand control	ok	RIH with 9 5/8" screens on 5 1/2" HWDP from 212 m to 336 m
23:30	00:00	500	completion -- sand control	ok	Continued to RIH with 9 5/8" screens on 5 1/2" DP from 336 m to 500 m

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	1083
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.2
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	

Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Casing Liner Tubing

Start Time		
End Time		
Type of Pipe	Casing	Casing
Casing Type		
Outside diameter (in)	9.625	9.625
Inside diameter (in)	8.681	8.681
Weight (lbm/ft)	47	47
Grade	13 Cr-80	13 Cr-80
Connection	Vam TOP	Vam TOP
Length (m)	69.5	143.1
Top mMD	849.4	918.9
Bottom mMD	918.9	1062
Description		
Comment		