

Summary report

Wellbore: 15/9-F-7

Period: 2007-10-06 00:00 - 2007-10-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	23
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	1085
Depth mTVD:	1077
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1062
Depth At Last Casing mTVD:	1056.7

Summary of activities (24 Hours)

POOH with 9 5/8" liner hanger BHA from 810 m to surface and laid out same. During PU of Swab assembly, a part of the aft upper PRS support arm came off and dropped on to the rig floor. Operation was stopped until safe operation could continue. RIH with Swab assembly on 5½" DP to swab in well to achieve good losses rate, Loose rate vent from 1200 lpm to 150 lpm.

Summary of planned activities (24 Hours)

POOH with swab cup assembly. Redress burst disk sub. M/U two Swab cups for stimulation with Citric acid. RIH with Swab assembly and pump Citric acid. POOH with Swab assembly, Perform tubing hanger dummy run. M/U and RIH ESP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:30	907	completion -- sand control	ok	Continued RIH with 9 5/8" screens from 500 m to 738 m. Took weight at 738 m sat down weight 9 MT and picked up free. Made up TDS. Broke circulation 500 lpm, 5 bars, RIH passed obstruction at 738m. Continued RIH with 9 5/8" screens from 738 m to 907 m (shoe)
02:30	03:15	1060	completion -- sand control	ok	Continued to RIH with 9 5/8" screens in open hole from 907 m to 1060 m. Took up/down weight 124/105 MT
03:15	04:00	1062	completion -- sand control	ok	Dropped 1 3/4" aluminium ball. Positioned string at setting depth 1062 m in up weight. Chased ball with 220 lpm. Applied 125 bars to string when ball seated. Held pressure for 2 mins. Sat down weight 20 MT on liner hanger. Increased the pressure to 185 bars, 2 mins to released the running tool. Increased the pressure to shear the ball seat. Ball seat sheared at 200 bars. Picked up to the free moving up weight to bring the Packer Actuator dogs above the PBR. Sat down 30 ton. Observed packer shearing. Top Liner hanger PBR at 850 m.
04:00	05:45	825	completion -- sand control	ok	Pulled running tool out of PBR to 825 m. Displaced 13 3/8" casing to 1.03 SG NaCl brine with 3000 lpm 45 - 35 bars.
05:45	06:00	0	completion -- sand control	ok	POOH with liner hanger running tool from 825 m to 810 m
06:00	09:30	0	completion -- sand control	ok	Continued to POOH with 9 5/8" liner hanger BHA from 810 m to surface and laid out same.
09:30	10:00	0	completion -- circulating condition	ok	Held tool box talk prior to change over from PS-21 to master bushing. Cleared rig floor and changed out PS-21 slips to master bushing. During installation of the master bushing the PRS tagged the pipe finger system. Visual inspection was performed and no visual damaged observed. During PU of Swab assembly, the aft upper PRS support arm came off and dropped on to the rig floor.
10:00	19:00	0	interruption -- maintain	ok	Work was terminated until safe operation could continue. Both support arms were modified by installing safety wires. Double barrier
19:00	19:30	0	interruption -- maintain	ok	Time out with night shift discussed the incident.
19:30	20:00	0	interruption -- maintain	ok	The PRS was function tested and accepted for continued operation.
20:00	21:00	0	completion -- circulating condition	ok	Held tool box talk prior to pick up Swab assembly. Picked up SWAB assembly and tested check valve.
21:00	23:15	848	completion -- circulating condition	ok	Changed to PS-21 slips. RIH with Swab assembly on 5½" DP from surface to 848 m. No losses to formation.
23:15	00:00	848	completion -- circulating condition	ok	Made up to TDS. Swabbed in the well twice using 3 strokes at the time with stroke length of 35 m. Swabbing speed 30 m/min. Losses 400 and 1000 lpm.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		pipe handling equ syst -- other	0	00:00	Problems with torque set point investigated casing tong. Changed out the casing tong to the back-up tong. Function tested and calibrated the tong. Investigated the casing tong, due to software problem, tong came out of sequence.
00:00	212		pipe handling equ syst -- drill floor tube handl syst	0	00:00	Not able to operate the PRS. Electrical technician investigated and re-setted software.

Drilling Fluid

Sample Time	15:00
Sample Point	Reserve pit
Sample Depth mMD	1083
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	

Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	