

Summary report

Wellbore: 15/9-F-7

Period: 2007-10-11 00:00 - 2007-10-12 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	28
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1085
Depth mTVD:	1077
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	828.2
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	0	completion -- bop/wellhead equipment	ok	Prepared the surface Well Head for installation of the Tubing Bonnet, spacer spool and ball valve assembly. Installed same.
01:30	02:30	0	completion -- bop/wellhead equipment	ok	Leak tested cable penetrator seals in tubing bonnet to 69 bar (1000 psi). Meanwhile changed out valve on TDS.
02:30	03:15	0	completion -- bop/wellhead equipment	ok	Leak tested the tubing bonnet cavity to 69 bar (1000 psi).