

Summary report

Wellbore: 15/9-F-7

Period: 2015-02-05 00:00 - 2015-02-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	2
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1083
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	828.2
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Released and pulled tubing bonnet, spacer spool and ball valve. Installed surface riser and diverter. Released tubing hanger and pulled ESP assemblies on 7 5/8" tubing to 141 m.

Summary of planned activities (24 Hours)

L/D ESP assemblies, R/U WL. Run multicaliper log. Install ME-plug in screen section. M/U and RIH with ESP assemblies on 7 5/8" tubing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:45	0	workover -- other	ok	Continued working tension up/down to release tubing bonnet. Managed to level out the travel evenly around bonnet. Slacked off tension and lowered soft slings to XMT-deck to re move braided wire slings and connect soft slings directly to ball valve. Dropped 1ea 2m 2 1/2" braided wire sling into tubing while disassembling. Evaluated situation and covered tubing.
02:45	05:15	0	workover -- other	ok	Connected soft slings to pad eyes on ball valve. Continued attempting to release tubing bonnet, working tension up/down while hammering on bonnet. Slowly making progress.
05:15	06:00	0	workover -- other	ok	Tubing bonnet came loose. Removed latch ring releasing bolts. Pulled tubing bonnet, spacer spool and ball valve to drill floor. Covered tubing hanger with bucket.
06:00	07:00	0	workover -- other	ok	Cleaned wellhead for landing surface riser. Meanwhile prepared surface riser for lifting.
07:00	07:45	0	workover -- other	ok	Performed TBT for installing riser. P/U surface riser and tailed same into well centre. Lowered surface riser through rotary and latched on to surface wellhead. Production Dept informed re-start production from adjacent wells according to SimOps-procedure.
07:45	08:45	0	workover -- other	ok	Performed TBT for installing diverter. P/U and nipped up diverter.
08:45	09:00	0	workover -- bop/ wellhead equipment	ok	Installed master bushings. Changed handling equipment to 5 1/2".
09:00	09:15	0	workover -- bop/ wellhead equipment	ok	Performed TBT for releasing tubing hanger.
09:15	09:30	0	workover -- bop/ wellhead equipment	ok	P/U TH RT and M/U DP landing stand to same.
09:30	10:15	827	workover -- bop/ wellhead equipment	ok	Measured in to to latch point 20,7 m and engaged RT by 9,5 left hand turns.
10:15	11:45	827	workover -- bop/ wellhead equipment	ok	R/U Weatherford tong. Meanwhile performed TBT for L/D tubing hanger.
11:45	12:00	799	workover -- bop/ wellhead equipment	ok	Removed master bushings. Pulled tubing hanger free with nop overpull. Pulled tubing hanger above rotary.
12:00	13:00	799	workover -- bop/ wellhead equipment	ok	Cut and terminated ESP cable, tested same. Meanwhile R/U compact auto slips and B/O tubing hanger.
13:00	13:15	799	workover -- bop/ wellhead equipment	ok	L/D down tubing hanger and running tool, assisted by crane.
13:15	14:45	763	workover -- completion string	ok	POOH with 7 5/8" tubing with ESP cable from 799 m to 763m. Observed approx 30 cm of damaged armor cable.
14:45	15:15	763	interruption -- repair	ok	Inspected cable. Lowered banana sheave from derrick to rig floor to allow damaged piece to pass through. Recovered parts of armor on next clamp on tubing. Approx 15 cm armor missing, presumably left in well.
15:15	00:00	141	workover -- completion string	ok	POOH with 7 5/8" tubing with ESP cable from 763 m to 141 m. Avg pulling speed 5,8 joints/hr