

Summary report

Wellbore: 15/9-F-7

Period: 2015-02-06 00:00 - 2015-02-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	3
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1083
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1062
Depth At Last Casing mTVD:	1056.7

Summary of activities (24 Hours)

L/D ESP assemblies. TOFS due to dropped EPS cable. R/U WL. Performed multifinger caliper log. Installed ME-plug in screen section.

Summary of planned activities (24 Hours)

M/U ESP assemblies and RIH with same on 7 5/8" tubing with control cable. P/U and M/U tubing hanger.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	21	workover -- completion s tring	ok	Continued POOH with ESP assemblies on 7 5/8" tubing from 141 m to 21 m. Avg pulling speed 5 joints/hrs. Recovered total 67 tubing clamps, no clamps left in hole.
01:15	02:00	21	workover -- completion s tring	ok	Performed TBT for changing handling equipment. Removed compact auto slips. Installed master bushings. Set manual slips on pup joint above discharge head.
02:00	02:45	21	workover -- completion s tring	ok	Pulled out to L/D ESP assemblies. Removed Protectorlisers down to Pothead. Cut ESP power cable. Attached ESP cable to rope with chinese finger and duct tape. Spooled back same o ver banana sheave up in derrick. With chinese finger in sheave, ESP cable came loose and dropped to rig floor.
02:45	04:00	21	interruption - - repair	ok	Secured area. Evaluated situation. Performed TOFS.
04:00	04:15	21	workover -- completion s tring	ok	Performed TBT prior to continue operation.
04:15	06:00	0	workover -- completion s tring	ok	Pulled up to discharge head. Cut control line. Installed lifting clamp and landed on stovepipe. Removed bolt on head. Recovered dropped wire sling from top of discharge head. Continue d B/O and L/D Discharge assy, Pump, Protector, Motor and Multisensor. Recovered total 4 ea Protectorlisers and 1 ea special XO clamp, no clamps left in hole.
06:00	06:15	0	workover -- wire line	ok	Cleaned and cleared rig floor. Held TBT for R/U WL.
06:15	06:30	0	workover -- wire line	ok	R/U wireline equipment.
06:30	07:00	0	workover -- wire line	ok	P/U and M/U WL toolstring for multicaliper.
07:00	07:15	0	workover -- wire line	ok	Held TBT for running wireline operation. Tested toolstring.
07:15	08:45	870	workover -- wire line	ok	RIH with multifinger caliper toolstring to 870 m.
08:45	10:15	15	workover -- wire line	ok	Opened caliper and started logging up from 870 m to surface.
10:15	11:30	0	workover -- wire line	ok	Evaluated logging results. Meanwhile performed Time Out For Safety with all personnel involved in operation. Focused on use of established planning routines/TBTs, clear communication and the importance of st opping the operation if something is unclear, unsafe, or if there has been a change in conditions. Emphasised the general risk related to cold rig and campaign crew consisting of person nel gathered from various rigs.
11:30	12:15	0	workover -- wire line	ok	Performed TBT for L/D WL toolstring. L/D same. Changed out cable head.
12:15	16:45	0	interruption - - other	ok	Prepared ME plug and setting tool. Meanwhile changed collar on Bolt on Head ESP-assembly.
16:45	17:00	0	interruption - - other	ok	Performed TBT for M/U ME-plug toolstring.
17:00	19:00	0	interruption - - other	ok	M/U ME-plug toolstring. Charged up nitrigen chamber on setting tool.
19:00	19:15	0	interruption - - other	ok	Performed TBT with night crew
19:15	19:30	0	interruption - - other	ok	Continued M/U ME-plug toolstring.
19:30	19:45	10	interruption - - other	ok	Performed operational checks and tested tools
19:45	20:45	860	interruption - - other	ok	RIH with ME-plug on WL. Correlated depth in 9 5/8" screen hanger.
20:45	21:15	1048	interruption - - other	ok	RIH with ME-plug on WL. Lost weight at 1048 m. Pulled up and attempted to RIH at higher speed to pass obstruction. No go.
21:15	21:30	1045.5	interruption - - other	ok	P/U until tension in string. Activated setting tool and set plug according to Interwell procedure. Observed tension drop from 2230 lbs to 1520 lbs. RIH and tagged plug. Top plug at 1043 m. Mid element at 1044,2 m.
21:30	22:00	1030	interruption - - other	ok	Performed Time Out For Safety with all personnel involved in operation. Focused on use of established planning routines/TBTs, clear communication and the importance of stopping the operation if something is unclear, unsafe, or if there has been a change in conditions. Emphasised the general risk related to cold rig and campaign crew consisting of personnel gathere d from various rigs.
22:00	22:45	50	interruption - - other	ok	POOH with plug RT on WL to 50 m.
22:45	23:00	50	interruption - - other	ok	Performed TBT for L/D WL toolstring and R/D WL equipment.
23:00	23:15	0	interruption - - other	ok	L/D ME-plug RT
23:15	23:45	0	workover -- wire line	ok	R/D wireline equipment. Cleaned and cleared rig floor.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		pipe handling equ syst -- vertical pipe handling equ syst	0	00:00	Was changing running tool on primary tubing hanger. PRS not functioning as intended. Troubleshoot. NPT: 0,75hrs