

Summary report

Wellbore: 15/9-F-7

Period: 2015-02-09 00:00 - 2015-02-10 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	6
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1083
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1062
Depth At Last Casing mTVD:	1056.7

Summary of activities (24 Hours)

Performed final tests of tubing bonnet after landing TH.

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:15	0	completion -- other	ok	Continued pressure testing cable penetrator seals 69 bar / 10 min, tubing bonnet cavity 69 bar / 10 min and annulus insert valve 69 bar / 10 min. Meanwhile performed TBT and installed diverter and master bushings. Set TH RT with pup joint in foxhole, B/O and L/D same. Cleaned and cleared rig floor. --- END OF OPERATION @ 02:15 --- Commissioning to be performed offline