

Summary report

Wellbore: 15/9-F-7

Period: 2016-07-29 00:00 - 2016-07-30 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	2
Days Ahead/Behind (+/-):	1.3
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	leak off test
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	189
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1062
Depth At Last Casing mTVD:	1056.7

Summary of activities (24 Hours)

- Pulled TH and 290m tubing
- Set EZSV plug in 13 3/8" casing
- Place balanced cement plug
- Pulled diverter
- Pulled surface LP riser

Summary of planned activities (24 Hours)

No upcoming operations on F-7

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	0	plug abandon -- other	ok	Continued rigging up FMS slips.
01:15	01:45	0	plug abandon -- other	ok	B/O connection on tubing pup below TH and L/D TH and pup together.
01:45	02:00	794	plug abandon -- other	ok	Performed TBT for L/O tubing/completion.
02:00	03:00	771	plug abandon -- other	ok	POOH from 794 mMD to 771 mMD. Experienced issues with spooling unit rig-up. Alignment made it problematic to spool in at the same time as pulling out of hole.
03:00	03:15	771	plug abandon -- other	ok	TOFS: Discussed rig up and red zone compliance. Decided to rig up cable sheave in PRS (2,5m above rotary) in order to minimize amount of work inside red zone.
03:15	04:00	771	plug abandon -- other	ok	Re-arranged rig up by including cable sheave. Installed sheave in PRS and rotated rotary 90 degrees to optimize alignment to spooler unit.
04:00	07:00	579	plug abandon -- other	ok	POOH with tubing from 771 mMD to 579 mMD. Average pulling speed 5,7 jnt/hr.
07:00	07:15	579	plug abandon -- other	ok	Performed TBT with ongoing crew for L/O tubing
07:15	08:00	528	plug abandon -- other	ok	POOH with tubing from 579 mMD to 528 mMD. Avg. pulling speed 6,6 jnt/hr.
08:00	08:15	528	plug abandon -- other	ok	Performed TBT for rigging down spooling unit and handling equipment.
08:15	10:15	528	plug abandon -- other	ok	R/D handling equipment, scaffolding and spooling unit. Changed inserts in BX elevator, 5 1/2".
10:15	10:30	528	plug abandon -- other	ok	P/U spear assy, inspected same and latched spear in tubing at surface.
10:30	11:00	528	plug abandon -- trip	ok	Removed FMS slips and installed master bushing.
11:00	13:00	864	plug abandon -- trip	ok	RIH w/ tubing on spear and 5 1/2" DP from 528 m to 864 m . Avg. tripping speed 165 m/hr.
13:00	13:15	864	plug abandon -- other	ok	Sat down 20 ton and released spear.
13:15	13:45	0	plug abandon -- trip	ok	POOH w/ spear on 5 1/2" DP from 325 m to surface . Avg. tripping speed 650 m/hr.
13:45	14:00	0	plug abandon -- other	ok	L/D spear assy
14:00	14:45	0	plug abandon -- mechanical plug	ok	P/U and M/U 13 3/8" EZSV plug BHA.
14:45	15:45	286	plug abandon -- other	ok	RIH w/ EZSV plug on 5 1/2" DP from surface to 286 mMD. Avg. tripping speed 286 m/hr.
15:45	16:30	292	plug abandon -- mechanical plug	ok	Washed setting area with 600 lpm between 286 mMD to 292 mMD. Set EZSV plug at 289 mMD. Tagged plug with 10 ton.
16:30	17:00	286	plug abandon -- mechanical plug	ok	Staged up pumps to 2900lpm. Pumped 18m3 SW. Disconnected TDS and pulled out 1 std.
17:00	17:15	287	plug abandon -- cement plug	ok	M/U pump-in sub. Spaced out with stinger at 287 mMD.
17:15	17:30	287	plug abandon -- cement plug	ok	Performed TBT for placing balanced cement plug
17:30	17:45	287	plug abandon -- cement plug	ok	Performed line test to 100 bar / 2 min. Bled back to 20 bar and confirmed line-up.
17:45	18:30	287	plug abandon -- cement plug	ok	Pumped 2 m3 FW from cement unit. Mixed and pumped 7,8 m3 1,95sg cement slurry at 600lpm / 15 bar. Displaced cement with 2 m3 FW.
18:30	18:40	287	plug abandon -- cement plug	ok	L/D pump-in sub.
18:40	19:30	170	plug abandon -- cement plug	ok	POOH with EZSV RT from 287 mMD to 170 mMD. M/U TDS, installed sponge ball and circulated above TOC. 2500 lpm /12 bar, 50 rpm / 5kNm.
19:30	19:45	170	plug abandon -- cement plug	ok	POOH w/ EZSV RT on 5 1/2" DP from 170 mMD to 3 mMD. Avg. tripping speed 640 m/hr.
19:45	20:00	0	plug abandon -- cement plug	ok	L/D EZSV RT.
20:00	20:15	0	plug abandon -- cement plug	ok	Cleaned and cleared drill floor.
20:15	21:45	0	plug abandon -- other	ok	Drained riser, bled off diverter system and prepared to pull diverter.
21:45	22:00	0	plug abandon -- other	ok	Performed TBT for pulling diverter.
22:00	22:30	0	plug abandon -- other	ok	Pulled diverter and R/B in set-back.
22:30	22:45	0	plug abandon -- other	ok	Performed TBT rigging up to pull LP riser (surface riser).
22:45	23:00	0	plug abandon -- other	ok	Removed master bushing and attached lifting arrangement for LP riser.
23:00	23:15	0	plug abandon -- other	ok	Performed TBT for disconnecting LP riser.
23:15	23:45	0	plug abandon -- other	ok	Attempted to release connector on LP riser. Riser stuck, max overpull 8 ton.
23:45	00:00	0	interruption -- repair	ok	Re-attempted to release connector.