

Summary report

Wellbore: 15/9-F-7

Period: 2016-07-30 00:00 - 2016-07-31 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	3
Days Ahead/Behind (+/-):	1.2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	leak off test
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	189
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1062
Depth At Last Casing mTVD:	1056.7

Summary of activities (24 Hours)

- Pulled surface riser
- Installed hatch

Summary of planned activities (24 Hours)

N/A

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:30	0	interruption -- repair	ok	Made several attempts to release LP riser connector. Re adjusted release bolts and attempted to move riser by extending/retracting TDS. Connector came loose after several attempts.
02:30	03:30	0	plug abandon -- other	ok	Removed hatch cover and lifet riser to drill floor and L/D same.
03:30	04:15	0	plug abandon -- other	ok	Rigged down lifting arrangement. Installed hatch plate on F-7. ***** End of report *****