

Summary report

Wellbore: 15/9-F-9

Period: 2007-11-28 00:00 - 2007-11-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	1
Days Ahead/Behind (+/-):	.8
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	66
Penetration rate (m/h):	-999.99
Hole Dia (in):	36
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	210
Depth mTVD:	210
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Made up and RIH with 36" hole opener BHA. Drilled 36" x 26" x 17 1/2" hole from 144 m to 226 m MD. Circulated well clean and displaced to 1,40 sg WBM. POOH with 36" hole opener BHA to 50 m MD.

Summary of planned activities (24 Hours)

Lay out 36" hole opener. Rig up for running 30" conductor. Run conductor. Run cement stinger inside conductor. RIH on landing string and land conductor at 226 m MD. Verify conductor datum. Cement coductor. Wait on cement to set up.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
06:30	07:45	8	drilling -- trip	ok	Performed toolbox. Removed hatches and fenced off all levels in WH module. Picked up and hung off 36" hole opener.
07:45	09:00	50	drilling -- drill	ok	Made up powerpulse and drilcollar. RIH with 36" hole opener from 8 m to 50 m MD. Observed leakage on elevator.
09:00	09:15	50	interruption -- other	ok	Changed leaking fitting on DP elevator.
09:15	12:00	140	drilling -- drill	ok	RIH with 36" holeopener BHA from 50 m to 140 m MD.
12:00	12:15	144	drilling -- drill	ok	Stabbed 36" hole opener BHA into F-9 funnel assisted by ROV.
12:15	13:45	150	drilling -- drill	ok	Started washing and rotation with 900 lpm / 40 rpm. Tagged seabed at 144,3 m MD with 5 MT WOB. Washed and rotated down to 150 m MD with reduced parameters : Flow 900 lp m / Rotation 40 rpm / WOB 0,3 MT / Torque 6-14 kNm. ROV observed drill guide bushing landing in guide funnel.
13:45	16:15	165	drilling -- drill	ok	Drilled 36" hole section from 150 m to 165 m MD. Drilling parameters : Flow 2700 lpm / Rotation 70 rpm / WOB 2 MT / Torque 12-25 kNm. Performed survey, inclination 1,12 deg.
16:15	17:15	165	drilling -- drill	ok	Reamed drilled section in order to redcue inclination. Observed excessive rattling in drillstring between 159 m and 161 m MD. Performed survey, inclination 0,56 deg. Observed hy draulic leak on TDS.
17:15	17:30	165	interruption -- other	ok	Repaired leaking fitting on TDS. Meanwhile pumped 10 m3 hi-vis.
17:30	00:00	210	drilling -- drill	ok	Drilled 36" hole section from 165 m to 210 m MD. Drilling parameters : Flow 2700-4400 lpm / SPP 70 bar / Rotation 90 rpm / WOB 2-3 MT / Torque 5-14 kNm. Performed survey ev ery 10 m drilled. Swept hole with 20 m3 hi-vis before connections.

Drilling Fluid

Sample Time	15:00	21:00	21:59
Sample Point	Reserve pit	Active pit	Reserve pit
Sample Depth mMD	160	192	198
Fluid Type	Spud Mud	Seawater	Spud Mud
Fluid Density (g/cm3)	1.05	1.03	1.4
Funnel Visc (s)	110	-999.99	125
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	-999.99	-999.99	-999.99
Yield point (Pa)	-999.99	-999.99	-999.99
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			

Test Temp HPHT ()			
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	226		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
149.6	149.6	.56	-999.99	
161.2	161.2	.59	-999.99	
170.1	170.1	.44	-999.99	
179.1	179.1	.47	-999.99	
190.1	190.1	.61	-999.99	
199.5	199.5	.48	-999.99	
210.7	210.7	.44	-999.99	