

Summary report

Wellbore: 15/9-F-9

Period: 2007-11-30 00:00 - 2007-12-01 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	3
Days Ahead/Behind (+/-):	1.6
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (in):	36
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	226
Depth mTVD:	226
Plug Back Depth mMD:	217
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	220.8
Depth At Last Casing mTVD:	220.8

Summary of activities (24 Hours)

Operated conductor centralizer pistons. Circulated well to seawater. Mixed and pumped 54 m3 cement and displaced with 6,5 m3 seawater. WOC. Made measurements on conductor. Released CART. Retrieved CART and innerstring. Installed hatches and prepared for skidding to F-1.

Summary of planned activities (24 Hours)

n/a

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	132	drilling -- c asing	ok	Ran in with 30" conductor on dedicated landing string to 132 m MD. Filled conductor with 20 m2 seawater until returns thorough shoe observed. Hookload after filling 109 MT.
01:30	02:00	148	drilling -- c asing	ok	Stung 30" conductor into funnel on F-9 while observing with ROV.
02:00	03:00	221	drilling -- c asing	ok	Ran in with 30" conductor from 148 m to 221 m MD, only minor drag in hole. Observed 112,88 m mark on landing string flush with machined ring on Centralizer deck. Meanwhile deployed hotstab line on tugger wire.
03:00	04:00	221	drilling -- c asing	ok	Picked up and made up cement stand. Accidentally applied torque on TDS and put 2,5 turns righthand rotations on string. Inspected CART with ROV and backed CART in again using le fthand turns in rotary table. Performed digiquartz measurement on F-7 and F-9 indicating F-9 12 cm too high.
04:00	05:00	221	drilling -- c asing	ok	Made up cement hose to side entry sub. Adjusted height on F-9 conductor 10 cm down. Repeated elevation check on conductor housing by doing consecutive measurement on F-9 and F-7. Measured F-9 elevation 3 mm higher that F-7 - ok. Bad visibility for establishing hotstab on template.
05:00	06:00	221	drilling -- c asing	ok	Poor visibility on template base for establishing hotstab. Meanwhile tested cement line against lo-torque on side entry sub to 200 bar 10 min - ok. Made readings on inclinometer : pitch 1, 3 deg / roll 0,3 deg.
06:00	07:00	221	drilling -- w ait	ok	Waited for visibility to improve for engaging hotstab.
07:00	08:15	221	drilling -- c asing	ok	Removed dummy stab and installed hotstab in bank #4 on template base. Shifted lever to "on". Energized centralizing pistons with 2000 psi and observed travel on pistons with ROV. M ade readings on inclinometer : pitch 1,27 deg / roll 0,3 deg.
08:15	08:30	221	drilling -- c asing	ok	Broke circulation and verified conductor full of water by observing return through fillup valve. Closed fillup valve with ROV. Hookload before circulating 87 MT.
08:30	09:30	221	drilling -- c asing	ok	Stepped pumps up to 1500 lpm and circulated 50 m3 seawater. Poor visibility, assumed to be caused by returns from hole. Meanwhile performed prejob meeting prior to cementing. Hoo kload after circulating 97 MT.
09:30	10:45	221	drilling -- c asing	ok	Performed cement job. Mixed and pumped 54 m3 1,52 sg tuned light cement slurry from cement unit. Pump rate 650-750 lpm. Pump pressure 22 bar. Displaced cement with 6,5 m3 sea water to put theoretical TOC at 217 m MD inside conductor. Bad visibility due to no current, hard to judge amount of returns from hole. Hookload after cementing 97 MT.
10:45	11:15	221	drilling -- c asing	ok	Rigged down cement line and flushed through manifold.
11:15	21:00	221	drilling -- c asing	ok	Waited for cement to set up. Meanwhile : -Serviced TDS -Serviced fwd and aft PRS -Changed annular element -Housekeeping, cleaning and maintenance on drillfloor
21:00	23:30	221	drilling -- c asing	ok	Waited on cement to set up. Meanwhile : -Made x-y measurements on conductor relative to funnel 36 cm/36 cm -Shifted bank #4 handle to "off" and disengaged centralizer cylinders with 2000 psi through minireel -Retrieved hotstab and guidewire -Removed lo-torque on cement stand -Performed toolbox talk prior to releasing CART
23:30	00:00	221	drilling -- c asing	ok	Slacked off 11 MT to obtain neutral at CART. Released CART by 5 righthand rotations. Lifted out CART from conductor housing and set slips on landing string.

Drilling Fluid

Sample Time	23:00
Sample Point	
Sample Depth mMD	-999.99
Fluid Type	Spud Mud
Fluid Density (g/cm3)	1.05
Funnel Visc (s)	115
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	

Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	