

Summary report

Wellbore: 15/9-F-9

Period: 2007-12-01 00:00 - 2007-12-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	4
Days Ahead/Behind (+/-):	1.7
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (in):	36
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	226
Depth mTVD:	226
Plug Back Depth mMD:	217
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	220.8
Depth At Last Casing mTVD:	220.8

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	219	drilling -- casing	ok	Broke out and racked back cement stand. Pumped 2 ea sponge balls at 2200 lpm to clean string.
00:45	03:30	0	drilling -- casing	ok	Broke out an set back running CART. Pulled 4 3/4" aluminium inner string using tugger, C-plate and clamps. Meanwhile made digiquartz measurement of conductor housing elevation with ROV. F-9 24 mm lower than F-7.
03:30	04:30	0	drilling -- casing	ok	Installed hatches in wellhead module and removed barriers. Installed hatch in moonpool. Prepared for skidding to F-1. Meanwhile installed dummy stab in bank#4 with ROV.
****Operations transferred to 15/9-F-1****					

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
1	17.5 in	XR-ODVC	115	Smith International	9.9	144	144			8.3	8.3	82	9.9
1	36 in	HOLEOPEN	435X	Smith Red Baron	9.9	144	144			8	8	79	9.9