

Summary report

Wellbore: 15/9-F-9

Period: 2007-12-12 00:00 - 2007-12-13 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	5
Days Ahead/Behind (+/-):	1.2
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	226
Depth mTVD:	226
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	220.8
Depth At Last Casing mTVD:	220.8

Summary of activities (24 Hours)

Removed scaffolding below centralizer deck. MU and RIH with 17 1/2" BHA. Drilled out 30" shoe and cleaned out rathole. Repaired hydraulic leak in TDS.

Summary of planned activities (24 Hours)

Drill 17 1/2" hole from 229 m to 600 m MD.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	0	moving -- skid	ok	Removed hatch on F-9 and installed hatch on F-14 in wellhead module. Meanwhile carried out pre-skidding checklist. Held toolbox talk prior to skidding rig from F-14 to F-9. Skid ded rig 1.5 m port.
03:00	04:15	0	drilling -- other	ok	Cleared drilling areas and checked FWD PRS. Checked that all decks were in alignment. Rearranged hatches on F-14 and F-9.
04:15	06:00	0	drilling -- other	ok	Sent down and installed cover on funnel and moved funnel to F-9. Meanwhile picked up bit assembly and inspected same. Serviced TDS. Discovered that part of scaffolding below centralizer deck on WH module have to be removed for 17 1/2" BHA to pass on F-9.
06:00	10:00	0	drilling -- wait	ok	Waited on daylight for close standby to be able to remove scaffolding below centralizer deck in WH module. Meanwhile performed torque test on TDS and serviced equipment on drillfloor.
10:00	12:30	0	drilling -- other	ok	Removed scaffolding from below centralizer deck in WH module.
12:30	14:00	23	drilling -- trip	ok	PU and MU 17 1/2" bit, motor, 17 1/4" stab and GWD. RIH with 17 1/2" BHA to 23 m.
14:00	15:00	23	drilling -- other	ok	Continued to remove scaffolding below centralizer deck in WH module.
15:00	19:00	156	drilling -- trip	ok	MU and RIH with 17 1/2" BHA from 23 m to 156 m. Sat UHBO sleeve to high side scribe line. Stabbed into CTS on top of conductor housing while observing with ROV.
19:00	20:00	156	drilling -- drill	ok	Held tool box talk with new crew. Inspected PRS dies and tested mud pump #1 using controls from drillers remote panel.
20:00	21:00	217	drilling -- drill	ok	Continued RIH from 156 m to 196 m. Washed down from 196 m with 2000 lpm / 51 bar / 20 RPM. Tagged cement at 217.8 m. Connected CTS hose to ROV and started pumpin g with dredge pump.
21:00	00:00	226	drilling -- drill	ok	Drilled out 30" shoe and rathole from 217 m to 226 m MD. Drilling parameters : Flow 3500 lpm / SPP 122 bar / Rotation 40 rpm / Torque 1-3 kNm / WOB 0-1 MT. Reamed back inside shoe for every 2 m drilled. Pumped 10 m3 his-vis sweep as required to clean the hole.

Drilling Fluid

Sample Time	21:00	21:01
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	215	215
Fluid Type	Spud Mud	Spud Mud
Fluid Density (g/cm3)	1.4	1.05
Funnel Visc (s)	103	120
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	-999.99	-999.99
Yield point (Pa)	-999.99	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		

Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	226		1.03	estimated