

Summary report

Wellbore: 15/9-F-9

Period: 2007-12-13 00:00 - 2007-12-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	6
Days Ahead/Behind (+/-):	3
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	426
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	652
Depth mTVD:	651.6
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	220.8
Depth At Last Casing mTVD:	220.8

Summary of activities (24 Hours)

Drilled 17 1/2" section from 229 m to 784 m MD using SW and hi-vis pills.

Summary of planned activities (24 Hours)

Drill 17 1/2" section to TD at 920 m. Circulate well clean. Displace open hole and conductor to 1.40 sg bentonite mud. POOH and RB 17 1/2" BHA. RU for running 20 x 13 3/8" csg. Start MU and run 20 x 13 3/8" csg.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	227	drilling -- drill	ok	Drilled 1 m new formation from 226 m to 227 m MD. Reamed hole and shoe track 3 times. No obstruction. Pulled through shoe track with no rotation. No obstruction. Pumped 10 m3 hi-vis and circulated BU while reciprocating 17 1/2" BHA.
00:45	01:15	229	drilling -- drill	ok	Drilled 17 1/2" hole from 227 m to 229 m MD. Drilling parameters : Flow 4500 lpm / SPP 184 bar / Rotation 80 rpm / Torque 1-3 kNm / WOB 0-1 MT.
01:15	06:00	229	interruption -- other	ok	Had oil leak in TDS. Reamed back on std and RB in derrick to have 17 1/2" bit inside shoe at 195 m. Investigated oil leak and found leaking o-ring in alignment cylinder. Changed o-ring and reinstalled cylinder. Meanwhile cleaned up oil spill on drill floor.
06:00	07:30	195	interruption -- other	ok	Changed o-ring and reinstalled alignment cylinder in top drive. Meanwhile cleaned up oil spill on drill floor.
07:30	18:00	515	drilling -- drill	ok	Drilled 17 1/2" section from 229 m to 515 m MD. Drilling parameters : Flow 4400 lpm / SPP 191-195 bar / WOB 2-8 MT / Torque 1 - 5 kNm / String RPM 80/ Bit RPM 212. Average ROP 27,2 m/ hrs, max ROP 95 m/hr. Pumped 10 m3 hi-vis sweep for every singel drilled. Performed gMWD survey on connections. Used sling and tugger on centralizer deck on drillpipe to stabilize same before taking survey.
18:00	00:00	652	drilling -- drill	ok	Drilled 17 1/2" section from 515 m to 652 m MD. Drilling parameters : Flow 3440 lpm / SPP 98-100 bar / WOB 2-8 MT / Torque 1-5 kNm / String RPM 40 / Bit RPM 143. ROP 30-50 m/hr, average ROP 22,8 m/ hrs. Pumped 10 m3 hi-vis sweep for every singel drilled. Performed gMWD survey on connections. Used sling and tugger on centralizer deck on drillpipe to stabilize same before taking survey until 555 m. Sliding intervals: 515 - 535 m 555 - 565 m 595 - 610 m 635 - 653 m

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	229		hoisting equ -- top drive	0	00:00	Centralization cylinder in top drive was leaking heavily.

Drilling Fluid

Sample Time	21:00	21:01
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	215	215
Fluid Type	Spud Mud	Spud Mud
Fluid Density (g/cm3)	1.4	1.05
Funnel Visc (s)	121	130
Mf (°)		
Pm (°)		
Pm filtrate (°)		
Chloride (°)		
Calcium (°)		
Magnesium (°)		
Ph		
Excess Lime (°)		
Solids		
Sand (°)		
Water (°)		
Oil (°)		
Solids (°)		
Corrected solids (°)		
High gravity solids (°)		
Low gravity solids (°)		
Viscometer tests		

Plastic visc. (mPa.s)	-999.99	-999.99
Yield point (Pa)	-999.99	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	652		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
218.5	218.5	.26	197.21	
259	259	.18	255.31	
299.5	299.5	.35	240.89	
340	340	.44	34.96	
380.1	380.1	.35	344.16	
420.4	420.4	.35	352.69	
460.6	460.6	.35	35.05	
500.8	500.8	.35	36.99	
540.9	540.9	2.9	101.32	
580.4	580.3	3.87	101.23	
620.8	620.6	5.63	104.05	
661.5	661	7.13	89.02	
701.8	700.9	8.71	83.48	
742.2	740.7	11.7	82.34	