

Summary report

Wellbore: 15/9-F-9

Period: 2007-12-14 00:00 - 2007-12-15 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	7
Days Ahead/Behind (+/-):	3.9
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	267
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	919
Depth mTVD:	913
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	220.8
Depth At Last Casing mTVD:	220.8

Summary of activities (24 Hours)

Drilled 17 1/2" section from 784 m to TD at 919 m. Circulated well clean. Displaced open hole and conductor to 1.40 sg bentonite mud. POOH and RB 17 1/2" BHA. RU for running 20 x 13 3/8" csg.

Summary of planned activities (24 Hours)

MU and run 20 x 13 3/8" csg. MU X-over and 18 3/4" wellhead housing assembly. RIH and land 20 x 13 3/8" csg. Circulate, pump and displace cement.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	784	drilling -- drill	ok	Drilled 17 1/2" section from 652 m to 784 m MD. Drilling parameters : Flow 3440 lpm / SPP 99-100 bar / WOB 2-8 MT / Torque 2-8 kNm / String RPM 40 / Bit RPM 143. ROP 30-50 m/hr, average ROP 22,0 m/ hrs. Pumped 10 m3 hi-vis sweep for every singel drilled. Performed gMWD survey on connections. Sliding intervals: 676 - 696 m 716 - 736 m
06:00	08:00	830	drilling -- drill	ok	Drilled 17 1/2" section from 784 m to 830 m MD. Drilling parameters : Flow 3440 lpm / SPP 101 bar / WOB 5-6 MT / Torque 2-8 kNm / String RPM 40 / Bit RPM 143. ROP 20-30 m/hr, average ROP 23,0 m/ hrs. Pumped 10 m3 hi-vis sweep for every singel drilled. Performed gMWD survey on connections. Sliding interval: 815 - 830 m
08:00	11:45	919	drilling -- drill	ok	Drilled 17 1/2" section from 830 m to 919 m MD. Drilling parameters : Flow 4000 lpm / SPP 124 bar / WOB 6-7 MT / Torque 5-7 kNm / String RPM 80 / Bit RPM 200. ROP 40-50 m/h r, average ROP 23,7 m/ hrs. Pumped 10 m3 hi-vis sweep for every singel drilled. Performed gMWD survey on connections. Up weight 125 MT / down weight 116 MT.
11:45	13:00	919	drilling -- circulating conditioning	ok	Pumped 30 m3 hi-vis pill followed by 30 m3 SW and another 30 m3 hi-vis pill. Pulled up to 881 m while displacing pills out with SW. Circulation parameters : Flow 3500 lpm / SPP 11 9 bar / Torque 3-5 kNm / RPM 80. Took survey at TD.
13:00	13:45	919	drilling -- circulating conditioning	ok	RIH to TD and displaced well to 1.40 sg bentonite mud. Staged up pump rate to 4000 lpm / 124 bar / 20 rpm / 1-3 kNm. Observed ECD level out at 1.28 sg at 5150 stks (113 m3).
13:45	23:00	0	drilling -- drill	ok	Took roadmap measurement, 200 lpm / 40 rpm / 1-3 kNm. Up weight 128 MT / down weight 118 MT. POOH with 17 1/2" drilling BHA from 919 m MD to OOH. Worked through tight s pots. Flushed through string with SW at 122 m with 2000 lpm. RB 17 1/2" BHA and LD 17 1/2" bit and motor assembly. Tight spots: 660 m: 15 MT overpull 371 m: 15 MT overpull
23:00	00:00	0	drilling -- casing	ok	PU two joints HWDP, one pup joint and cmt head. MU and RB cmt stand.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
2	17.5 in	XR+VC	115	Smith International	18.8	226	226			36.9	33.8	702	20.8

Drilling Fluid

Sample Time	21:00	21:01
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	215	215
Fluid Type	Spud Mud	Spud Mud
Fluid Density (g/cm3)	1.4	1.05
Funnel Visc (s)	121	130
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		

Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	-999.99	-999.99
Yield point (Pa)	-999.99	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	918		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
782.6	780.3	11.17	79.17	
823	819.9	11.4	73.46	
863.3	859.4	11.61	68.27	
902.6	898	10.03	74.43	