

Summary report

Wellbore: 15/9-F-9

Period: 2007-12-15 00:00 - 2007-12-16 00:00

Status:	normal	
Report creation time:	2018-05-03 13:53	
Report number:	8	
Days Ahead/Behind (+/-):	3.8	
Operator:	StatoilHydro	
Rig Name:	MÆRSK INSPIRER	
Drilling contractor:	Maersk Drilling	
Spud Date:	2007-11-09 00:00	
Wellbore type:		
Elevation RKB-MSL (m):	54.9	
Water depth MSL (m):	91	
Tight well:	Y	
HPHT:	Y	
Temperature (I):		
Pressure (I):		
Date Well Complete:	2008-08-31	

Dist Drilled (m):	-999.99	
Penetration rate (m/h):	-999.99	
Hole Dia (in):	17.5	
Pressure Test Type:		
Formation strength (g/cm3):	0	
Dia Last Casing (I):		

Depth at Kick Off mMD:		
Depeth at Kick Off mTVD:		
Depth mMd:	919	
Depth mTVD:	913	
Plug Back Depth mMD:		
Depth at formation strength mMD:	0	
Depth At Formation Strength mTVD:	0	
Depth At Last Casing mMD:	909.8	
Depth At Last Casing mTVD:	905.1	

Summary of activities (24 Hours)

Changed to Odfjell casing tong. MU and ran 20 x 13 3/8" csg to 754 m MD.

Summary of planned activities (24 Hours)

Change to 5 1/2" handling equipment. MU X-over and 18 3/4" wellhead housing assembly. RIH and land 20 x 13 3/8" csg. Circulate, pump and displace cement.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	drilling -- casing	ok	Continued MU and RB cmt stand.
00:15	06:00	0	drilling -- casing	ok	Held tool box meeting prior to RU csg equipment. RU casing running equipment, 20 ft bails, elevators, csg tong, slips and FAC tool. Tested csg tong and checked torque/turn.
06:00	12:30	0	interruption -- other	ok	Troubleshoot torque/turn fault on Mærsk casing tong. No success. RD Mærsk csg tong and RU Odfjell csg tong.
12:30	14:00	36	drilling -- casing	ok	PU and MU shoe joint, intermediate joint and float collar joint. Thread locked connections. Checked floats in shoe and float collar for flow through with SW.
14:00	15:45	106	drilling -- casing	ok	RIH with 13 3/8" csg from 36 m to 106 m MD. Filled every joint with SW. Average running speed 4 jnts/hr.
15:45	16:15	106	interruption -- other	ok	Sorted out PRS alignment problem.
16:15	00:00	405	drilling -- casing	ok	RIH with 13 3/8" csg from 106 m to 405 m MD. Filled every joint with SW. Average running speed 5 jnts/hr. No tight spots encountered. Laid out 2 joints.
					Stabbed csg into conductor assisted by ROV. Used chain tongs in well head area to limit csg string movement and ROV used C-tool for guiding.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		pipe handling equ syst -- drill floor tube handl syst	0	00:00	Could not get a torque/turn MU of 13 3/8" csg on Mærsk casing tong.

Drilling Fluid

Sample Time	21:00	21:01
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	917	917
Fluid Type	Spud Mud	Spud Mud
Fluid Density (g/cm3)	1.4	1.05
Funnel Visc (s)	128	134
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	-999.99	-999.99
Yield point (Pa)	-999.99	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		

Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	918		1.03	estimated

Casing Liner Tubing

Start Time		
End Time		
Type of Pipe	Casing	Casing
Casing Type		
Outside diameter (in)	13.375	13.375
Inside diameter (in)	12.347	12.347
Weight (lbm/ft)	72	72
Grade	13 Cr-80	P-110
Connection	Vam TOP	Vam TOP
Length (m)	708.1	36
Top mMD	201.7	165.7
Bottom mMD	909.8	201.7
Description		
Comment		