

Summary report

Wellbore: 15/9-F-9

Period: 2007-12-16 00:00 - 2007-12-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	9
Days Ahead/Behind (+/-):	4.2
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	919
Depth mTVD:	913
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	909.8
Depth At Last Casing mTVD:	905.1

Summary of activities (24 Hours)

Changed to 5 1/2" handling equipment. MU X-over and 18 3/4" wellhead housing assembly. RIH and landed 20 x 13 3/8" csg. Circulated, pumped and displaced cement. Released CART and POOH. RB landing string and LD CART. Cleared rig floor and prepared for skidding to F-5.

Summary of planned activities (24 Hours)

Continue operation on F-5.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	754	drilling -- casing	ok	RIH with 13 3/8" csg from 405 m to 754 m MD. Filled every joint with SW. Average running speed 6 jnts/hr. No tight spots encountered. Up weight 127 MT / down weight 108 MT. Changed worn dies on FJE on PRS.
06:00	08:00	0	drilling -- casing	ok	RD 13 3/8" csg handling equipment and RU 5 1/2" handling equipment.
08:00	09:15	758	drilling -- casing	ok	PU 18 3/4" WH housing/CART assembly and MU to 13 3/8" casing. RIH with 18 3/4" WH housing/CART assembly from 754 m to 758 m.
09:15	11:15	758	drilling -- casing	ok	RD Odfjell casing tong and removed PS30 slips. Installed outer ring and master bushings.
11:15	12:30	909	drilling -- casing	ok	RIH with 18 3/4" WH housing/CART assembly from 758 m to 909 m.
12:30	14:15	909	drilling -- casing	ok	Attempted to land 18 3/4" WH housing into 30" conductor without sucess. Observed WH housing shoulder landing out on top of conductor.
14:15	16:15	795	drilling -- casing	ok	POOH with 18 3/4" WH housing/CART assembly from 909 m to 795 m. Grinded off WH housing shoulder to enable stinging into 30" conductor.
16:15	17:15	909.8	drilling -- casing	ok	RIH with 18 3/4" WH housing/CART assembly from 795 m to 909.8 m. Landed 18 3/4" WH into 30" conductor by setting down casing string weight + 5 MT to engage lock ring. Performed 25 MT overpull test. Slacked off and kept landing string in tension by an overpull of 3 MT.
17:15	18:30	909.8	drilling -- casing	ok	Established circulation in steps with SW to 2300 lpm / 20 bar with returns on F-9 only. Kept landing string in tension by an overpull of 3 MT. Meanwhile held pre-job meeting prior to cement j ob.
18:30	19:15	909.8	drilling -- casing	ok	Lined up to pump from cement unit. Pressurized TDS to 20 bar and tested line up. Released 1 3/4" preloaded ball for bottom wiper plug.
19:15	21:00	909.8	drilling -- casing	ok	Mixed and pumped 40 m3 1.52 sg lead 1 slurry at 1200 lpm / 28 bar followed by 61,8 m3 1.52 sg lead 2 slurry at 1200 lpm / 28 bar and 15 m3 1.92 sg tail slurry at 900 lpm / 28 bar. Observed with ROV returns up F-9 only.
21:00	21:45	909.8	drilling -- casing	ok	Released top dart. Displaced and sheared sub sea wiper plug by pumping 3 m3 SW with cement unit at 1200 lpm / 10 bar. Top plug sheared after 900 ltrs / 150 bar. Zeroed counters for mud pumps and lined up to displace cement with SW using mud pumps. Displaced cement with SW at 3000 lpm. Slowed down to 1200 lpm after 2250 stks. FCP was 40 bar. Bumped plug after 2 505 strokes with 128 bar. Pump eff. 96.7%. Held pressure at 128 bar / 10 minutes to test casing. Observed with ROV returns up F-9 only.
21:45	22:30	909.8	drilling -- casing	ok	Bled of pressure and checked for backflow to cement unit. Volume bled back was 850 ltr. Disconnected cement hose after pressure had been bled off.
22:30	23:30	140	drilling -- casing	ok	Reduced overpull on landing string to neutral. Released CART by 5 right hand turns and observed wellhead with ROV. Pulled above top of wellhead. LD cmt head and 6 m pup joint. MU TD S and flushed through landing string with sponge balls. Flushed sub sea template as per ROV instructions.
23:30	00:00	120	drilling -- casing	ok	LO 2 x HWDP and RB landing string in derrick.

Drilling Fluid

Sample Time	21:00	21:01
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	917	917
Fluid Type	Spud Mud	Spud Mud
Fluid Density (g/cm3)	1.4	1.05
Funnel Visc (s)	128	134
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		

Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	-999.99	-999.99
Yield point (Pa)	-999.99	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	918		1.03	estimated