

Summary report

Wellbore: 15/9-F-9

Period: 2008-08-26 00:00 - 2008-08-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	11
Days Ahead/Behind (+/-):	4.3
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	919
Depth mTVD:	913
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	909.8
Depth At Last Casing mTVD:	905.1

Summary of activities (24 Hours)

Skidded rig from F-5 to F-9. RU for running production riser. Installed riser spider. RIH with TBC and second riser double. Installed guide wires.

Summary of planned activities (24 Hours)

Continue MU and RIH with production riser. Land riser and lock tie-back connector. Start installing tension system.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
12:00	14:00	0	moving -- skid	ok	Prepared to skid rig. Skidded rig 2.25 m fwd and 1.5 m starboard to F-9. Meanwhile MU riser RT to DP std and RB same.
14:00	17:15	0	drilling -- bop/well head equipment	ok	Lifted riser spider in to rig floor. Changed 5 1/2" handling equipment to long slings. Transported riser spider close to rotary, removed the master bushing and adapter ring. Installed the spider and hooked up hydraulic hoses and function tested same. Changed back to 5 1/2" handling equipment.
17:15	18:15	0	drilling -- bop/well head equipment	ok	Picked up 1st joint - TBC and stress joint, with simultaneous lift by deck crane and TDS. Checked guidewire clamp. Landed TBC and stress joint in the spider.
18:15	21:30	0	drilling -- bop/well head equipment	ok	Picked up 1st double - lower pup joint and std joint #1 with simultaneous lift by deck crane and TDS. Removed handling flange on 1st joint. Made up connection using bolt tensioner tools. Tested flange to 3000 psi through test port - ok. Installed bolt caps and fairings. Attached guidewire slings and on TBC / stress joint.
21:30	23:00	20	drilling -- bop/well head equipment	ok	RIH with production riser to 20 m. Function tested TBC and performed pre-operational checks according to Vetco procedure.
23:00	00:00	20	drilling -- bop/well head equipment	ok	Shut in F-4 and F-5 at 23:00. PU riser and TBC to rig floor and secured riser. Prepared for and opened hatch covers on all levels for F-8, F-9 and F-10.