

Summary report

Wellbore: 15/9-F-9

Period: 2008-08-30 00:00 - 2008-08-31 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	15
Days Ahead/Behind (+/-):	5.4
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	164
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1083
Depth mTVD:	1075.9
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	909.8
Depth At Last Casing mTVD:	905.1

Summary of activities (24 Hours)

Drilled 12 1/4" hole from 919 m to 1083 m MD. Circulated well clean using 3 x btms up. Performed flow check and POOH. LD 12 1/4" BHA. MU and RIH with clean out BHA from surface to 547 m.

Summary of planned activities (24 Hours)

Continue RIH with clean out BHA on 5 1/2" DP from 547 m to 1082 m. Circulate well while reciprocating string. Displace well to salt saturated 1.20 sg NaCl brine. Verify that well is stable. POOH and LD clean out BHA. RU for running 9 5/8" sand screens. MU and RIH with 14 joints of Bakerweld screens. MU screen hanger.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:00	909.3	drilling -- casing	ok	Drilled on cement from 895 m to 909.3 m MD. Drilling parameters : Flow 3100 lpm / SPP 95 bar / String RPM 65 / WOB 2-3 MT / Torque 4-12 kNm / ECD 1.05 sg. Picked off bottom every 10-15 min to clean bit. Pumped 10 m3 hi-vis before connection at 902 m. Meanwhile MU and RB 9 5/8" csg. stds.
04:00	06:00	919	drilling -- casing	ok	Drilled out shoe track from 909,3 m to 919,7 m MD. Drilling parameters : Flow 3100 lpm / SPP 97 bar / String RPM 65 / WOB 0-1 MT / Torque 4-6 kNm / ECD 1.05 sg. Cleaned out rathole in 2 m steps and reamed. Meanwhile MU and RB 9 5/8" csg. stds. A total of 3 stds RB in derrick.
06:00	07:30	921	drilling -- drill	ok	Cleaned out rathole from 919,7 m to 921 m MD. Drilling parameters : Flow 3100 lpm / SPP 97 bar / String RPM 65 / WOB 0-1 MT / Torque 4-6 kNm / ECD 1.05 sg. Pumped 30 m3 hi-vis pill and swept the hole clean. Pulled 12 1/4" BHA into 13 3/8" csg shoe and verified no restrictions in shoe track.
07:30	15:00	1083	drilling -- drill	ok	Displaced to 1.27 sg Soludril-N WBM (sized salt system) while drilling new formation. Drilled 12 1/4" hole from 921 m to 1083 m MD. Drilling parameters : Flow 3300 lpm / SPP 125-127 bar / String RPM 140 / WOB 7-9 MT / Torque 8-12 kNm / ECD 1.32-1.35 sg. Surveys taken at 991.68 m and 1049 m. Found base Utsira at 1073 as predicted. Meanwhile MU and RB 9 5/8" csg. stds. A total of 6 stds RB in derrick.
15:00	16:30	1082	drilling -- circulating conditioning	ok	Circulated 3 x btms up while reciprocating with bit inside shale formation from 1073 m to 1082 m. Circulating parameters : Flow 3000 lpm / SPP 127 bar / String RPM 120 / Torque 5-7 kNm. Upweight 118 MT / down weight 107 MT. After 3 x btms up torque was reduced to 3-7 kNm and ECD had dropped from 1.35 sg to 1.32 sg. Meanwhile checked out equipment for POOH.
16:30	16:45	1082	drilling -- drill	ok	Flow checked well for 15 min. Well was static. Meanwhile held tool box meeting before POOH.
16:45	18:00	897	drilling -- drill	ok	Dropped 2.75" drift and POOH wet with 12 1/4" BHA from 1082 and into 13 3/8" csg shoe at 897 m. No overpull observed. Flow checked well inside csg shoe. Well was static.
18:00	20:00	135	drilling -- drill	ok	Pumped 5 m3 1.40 sg brine slug and continued to POOH from 897 m to 135 m. Average pulling speed 381 m/hr.
20:00	00:00	2.7	drilling -- trip	ok	Pulled master bushings and removed 10" diverter inserts and PS21. Re-installed master bushings. BO and LD 12 1/4" BHA from 135 m to 2.7 m.

Drilling Fluid

Sample Time	04:00	10:00	13:00	14:00	22:00
Sample Point	Reserve pit	Flowline	Flowline	Flowline	Active pit
Sample Depth mMD	918	959	1043	1064	1083
Fluid Type	Soludril-N	Soludril-N	Soludril-N	Soludril-N	Soludril-N
Fluid Density (g/cm3)	1.27	1.27	1.27	1.27	1.27
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99	-999.99
Mf ()					
Pm ()					
Pm filtrate ()					
Chloride ()					
Calcium ()					
Magnesium ()					
Ph					
Excess Lime ()					
Solids					
Sand ()					
Water ()					
Oil ()					
Solids ()					
Corrected solids ()					
High gravity solids ()					
Low gravity solids ()					
Viscometer tests					
Plastic visc. (mPa.s)	32	30	27	25	25

Yield point (Pa)	22	19.5	17.5	17.5	16.5
Filtration tests					
Pm filtrate ()					
Filtrate Lthp (cm3)	13.5	14.6	14.6		
Filtrate Hthp ()					
Cake thickn API ()					
Cake thickn HPHT ()					
Test Temp HPHT ()					
Comment					

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
1008.5	1002.4	9.41	75.46	
1048.9	1042.2	9.61	76.13	
902.6	898	10.03	74.43	
968	962.5	9.52	74.93	