

Summary report

Wellbore: 15/9-F-9

Period: 2008-09-01 00:00 - 2008-09-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	17
Days Ahead/Behind (+/-):	6
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1083
Depth mTVD:	1075.9
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	909.8
Depth At Last Casing mTVD:	905.1

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

Set Screen Hanger. POOH with Scéen Hanger RT. RIH swab cups. Pump citric acid and swab well. POOH and L/D BHA. RIH, retrieve bore protector.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	05:00	168	completion -- sand control	ok	PU and RIH with 9 5/8" 13%Cr Bakerweld 250 HD screens from 36 to 168 m. Lifted screens from basket on cantilever onto HTS using soft slings. Removed screen protection on rig floor. Inst
05:00	06:00	204	completion -- sand control	ok	PU and RIH with 9 5/8" blank pipe from 168 m to 204 m.
06:00	08:00	218	completion -- sand control	ok	Made up Screen Hanger assembly to screen liner as per Weatherford procedure. Filled PBR with hi-vis pill. up/down 93/78 MT. Installed 5½" DP slips inserts.
08:00	08:45	218	completion -- sand control	ok	Held tool box talk and rigged down casing tong and cleaned rig floor.
08:45	09:45	365	completion -- sand control	ok	Continued RIH with Screens on 5½" HWDP to 365 m.
09:45	12:30	1051	completion -- sand control	ok	Continued RIH Screens on 5½" DP from 365m to 1051m.
12:30	13:00	1064	completion -- sand control	ok	At 1064 m. up/down 123/105 MT. Rigged up ball drop sub control hose and panel.
13:00	13:15	1064	completion -- sand control	ok	Spaced out and dropped ball. Lined up and circulated ball with 200 lpm. Attempted to set Screen Hanger.
13:15	14:45	1064	interruption -- other	ok	Ball landed. Pressured up to 107 bars and held pressure for 2 min. Bled down to 70 bars. Applied 30 MT on top of liner to verify that hanger was set (70 MT on weight indicator). Attempted to set Hanger. Pulled up to leave 15 MT on running tool (85 MT on weight indicator) to shear ball seat. Started to pressure up to 233 bars to release running tool and shear ball seat. Ball seat sheared at 19 0 bars (7% below theoretical value 202 bars). Bled off pressure. Took pick up. New up weight 123 MT (peak at 130 MT). Up weight indicated that running tool still engaged to the hanger. Started emergency release procedure by first torqued up the drill pipe to 10k ftlbs while holding 15 MT on running tool (85 MT on weight indicator). Drill pipe started to rotate freely at approx. 2.5 kNm. Abandoned emergency release procedure. Pulled up weight (123 MT) plus additional 2.5 m to activate packer setting dogs. Set down weight to set packer. Weight lost within 20 cm. Laid down 32 MT (68 MT on weight indicator) on top of PBR to set packer. No clear indications of shear seen.
14:45	15:30	1057	interruption -- other	ok	Held tool box talk and laid out Ball drop assy, DPSV and the two DP pups.
15:30	16:15	1039	interruption -- other	ok	Made up to TDS and pulled up 18 m. Displaced 13 3/8" casing to 1.03 SG. 67m³ and 2500 lpm, 48 bars.
16:15	19:00	218	interruption -- other	ok	POOH with landing string. Having Screens and Screen Hanger still attached.
19:00	20:15	204	interruption -- other	ok	Pulled up Hanger RT/ Screen Hanger and inspected same, RT sheared, no visible marks or damage.
20:15	22:15	204	interruption -- other	ok	Held tool box talk and rigged up casing tong and picked up and laid out Screen Hanger with Hanger RT.
22:15	23:00	204	interruption -- other	ok	Picked up back-up Screen Hanger and waited for go ahead. Simultaneously cleared and cleaned rig floor.
23:00	00:00	218	interruption -- other	ok	Held tool box talk and picked up and made up Screen Hanger. Rigged down casing tong.

Drilling Fluid

Sample Time	22:00
Sample Point	Reserve pit
Sample Depth mMD	1083
Fluid Type	NaCl Brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99

Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	