

Summary report

Wellbore: 15/9-F-9

Period: 2008-09-02 00:00 - 2008-09-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	18
Days Ahead/Behind (+/-):	5.8
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1083
Depth mTVD:	1075.9
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	909.8
Depth At Last Casing mTVD:	905.1

Summary of activities (24 Hours)

Set Screen Hanger. POOH with Screen Hanger RT. RIH swab cups. Pumped citric acid and swabbed well. Loss rate from 700, 520, 320, 220, 110 and finally 80 lpm. Total losses during swabbing 93 m³. POOH to 890m. Located lower swab cup inside the blank pipe.

Summary of planned activities (24 Hours)

Pump 20 m³ 1.03 SG NaCl packer fluid. POOH and L/D BHA. RIH, retrieve bore protector. Prepare to run ESP assembly. Spot equipment on deck and on drill floor. Perform orientation run with tubing hanger. Commence MU ESP assemblies and connect cable.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:45	1050	interrupti on -- oth er	ok	RIH with 5 std 5½" HWDP and 5½" DP from 218m to 1050m
04:45	05:00	1059	interrupti on -- oth er	ok	Picked up and made up 6 and 3 m pups.
05:00	05:30	1064	interrupti on -- oth er	ok	Held tool box talk and picked up and made up drop ball sub assy.
05:30	05:45	1064	interrupti on -- oth er	ok	Took up/down weight 125/107 MT. at 1064m.
05:45	06:00	1064	interrupti on -- oth er	ok	Dropped ball and chased same at 200 lpm.
06:00	07:00	1064	interrupti on -- oth er	ok	Continued chasing ball, landed after 100 stks, pressured up to 107 bars and held pressure for 2 mins. Bled down to 70 bars and applied 40 MT WOB on top of liner to verify that the hanger w as set (73 MT on weight indicator) and marked pipe. Left 40 MT on running tool and pressured to 178 bars to release R/T, held for 3 mins and then bled off. P/U to 125 MT. No indication of R/ T was released.
07:00	08:00	1064	interrupti on -- oth er	ok	Went back to setting depth and put hanger in tension 125 MT. Pressured up to 107 bars, set liner hanger and held for 3mins. Bled off pressure to 10 bars. Slacked off to 40 MT, WOB 70 MT o n weight indicator to verify hanger was set, and held for 5mins. Increased pressure to 190 bars at a quicker rate and held for 3 mins. P/U to new up weight 107 MT, good indication of releasin g the R/T. Slacked off to 15 MT WOB and pressured up to blow ball seat. Pressure dropped off @ 221 bars, theoretical pressure 217 bars. P/U to new up weight 107 MT and measured up 2.5 m. Slacked of 30 MT WOB. Set packer and observed 1st shear at 18 MT WOB and 2nd shear at 25 MT WOB, held for 5 mins.
08:00	10:15	14	completio n -- sand control	ok	Held tool box talk and laid out drop ball sub assembly, pups, TIW. Greased PS21 slips and commenced POOH from 845 to last stand HWDP.
10:15	10:45	14	completio n -- sand control	ok	Removed PS21 slips, 10" diverter inserts and installed master bushings.
10:45	11:30	0	completio n -- sand control	ok	Continued POOH, inspect and laid out RT, cleared and cleaned rig floor.
11:30	12:45	146	completio n -- circul ating con ditioning	ok	Picked up swab assemblies and RIH to 146m.
12:45	13:30	146	completio n -- circul ating con ditioning	ok	Held tool box talk and pulled master bushings and installed 10" diverter inserts and ps-21 slips.
13:30	16:15	1044	completio n -- circul ating con ditioning	ok	Continued RIH from 146m @ 2 mins STD, up weight 97 MT, down weight 91 MT, @ 845m continue to RIH to 1044m, picked up pup joint.
16:15	17:00	1050	completio n -- circul ating con ditioning	ok	Made up to TDS, RIH to 1050, pumped 16m³ of Citric Acid, 1.06 SG @ 1500 lpm, pressure 13.7bars, displaced with 12m³ 1.03 SG brine @ 1500 lpm.
17:00	18:00	1050	completio n -- circul ating con ditioning	ok	Closed STD pipe valve, monitored well on trip tank for losses. Loss rate 260lpm dropped to 118lpm.
18:00	19:15	1050	completio n -- circul ating con ditioning	ok	Pulled the upper cup into the blank pipe and swabbed the well 2 times with 20 m strokes 30 m/min. Ran back to 1050 m. Opened the stand pipe valve. Pumped 0.5 m³ down DP and displace d clean acid into well bore. Closed stand pipe valve. Let Citric acid soak. Loss rate 50 lpm.
19:15	20:30	1050	completio n -- circul ating con ditioning	ok	Pulled the upper cup into the blank pipe and swabbed the well 2 times with 20 m strokes 30 m/min. Ran back to 1050 m. Opened the stand pipe valve. Pumped 0.5 m³ down DP and displace d clean acid into well bore. Closed stand pipe valve. Let Citric acid soak. Loss rate 50 lpm.
20:30	21:30	1050	completio n -- circul ating con ditioning	ok	Pulled the upper cup into the blank pipe and swabbed the well 3 times with 20 m strokes 40 m/min. Ran back to 1050 m. Opened the stand pipe valve. Pumped 0.5 m³ down DP and displace d clean acid into well bore. Closed stand pipe valve. Let Citric acid soak. Loss rate 50 lpm.

21:30	22:15	1050	completion -- circulating conditioning	ok	Pulled the upper cup into the blank pipe and swabbed the well 4 times with 20 m strokes 50 m/min. Ran back to 1050 m. Opened the stand pipe valve. Pumped 0.5 m³ down DP and displaced clean acid into well bore. Closed stand pipe valve. Let Citric acid soak. Loss rate 50 lpm.
22:15	23:00	1050	completion -- circulating conditioning	ok	Pulled the upper cup into the blank pipe and swabbed the well for 10mins, 11times with 20 m strokes 50 m/min. Ran back to 1050 m. Opened the stand pipe valve. Pumped 0.5 m³ down DP and displaced clean acid into well bore. Closed stand pipe valve. Let Citric acid soak. Loss rate 250lpm.
23:00	00:00	1050	completion -- circulating conditioning	ok	Pulled the upper cup into the blank pipe and swabbed the well for 10mins, 11times with 20 m strokes 50 m/min. Ran back to 1050 m. Opened the stand pipe valve. Pumped 0.5 m³ down DP and displaced clean acid into well bore. Closed stand pipe valve. Let Citric acid soak. Loss rate 700lpm dropped to 520lpm.

Drilling Fluid

Sample Time	04:00	10:30	22:00
Sample Point	Reserve pit	Reserve pit	Reserve pit
Sample Depth mMD	1083	1083	1083
Fluid Type	NaCl Brine	NaCl Brine	NaCl Brine
Fluid Density (g/cm3)	1.03	1.03	1.03
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	-999.99	-999.99	-999.99
Yield point (Pa)	-999.99	-999.99	-999.99
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT ()			
Comment			