

Summary report

Wellbore: 15/9-F-9

Period: 2008-09-06 00:00 - 2008-09-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	22
Days Ahead/Behind (+/-):	6
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	1085
Depth mTVD:	1075.9
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1064
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Installed Tubing Bonnet. Leak tested Tubing Bonnet cavity to 69 bar 10 min. Pressure tested penetrator to 69 bar 10 min.

Summary of planned activities (24 Hours)

Run HPDR Riser F-15

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	0	completion -- bop/wellhead equipment	ok	Rigged down ESP electrical cable and sheave from derrick.
01:15	01:45	0	completion -- bop/wellhead equipment	ok	Held tool box talk, removed redundant equipment from rig floor.
01:45	03:15	0	drilling -- bop/wellhead equipment	ok	Rigged up to nipple down diverter and surface riser. Bled off diverter insert and overshot pressure.
03:15	03:45	0	drilling -- bop/wellhead equipment	ok	Pulled diverter, parked and secured same at set back area.
03:45	04:00	0	drilling -- bop/wellhead equipment	ok	Rigged up to pull surface riser.
04:00	05:00	0	drilling -- bop/wellhead equipment	ok	Removed horizontal tensioning system. Released the surface riser and pull out surface riser.
05:00	06:00	0	drilling -- bop/wellhead equipment	ok	Held tool box talk and laid out surface riser.
06:00	07:00	0	completion -- bop/wellhead equipment	ok	Prepared for run Tubing Bonnet/spacer spool.
07:00	07:15	0	completion -- bop/wellhead equipment	ok	Held tool box talk prior to installation of Tubing bonnet/spacer spool.
07:15	07:45	0	completion -- bop/wellhead equipment	ok	Picked up Tubing Bonnet/spacer spool and made up to dual lifting assy.
07:45	08:15	0	completion -- bop/wellhead equipment	ok	Prepared Well head for landing off Tubing Bonnet/spacer spool. Vetco/Schlumberger
08:15	09:00	0	completion -- bop/wellhead equipment	ok	Lowered down Tubing Bonnet/spacer spool. Installed same.
09:00	09:45	0	completion -- bop/wellhead equipment	ok	Leak tested Tubing Bonnet cavity to 69 bar 10 min.
09:45	10:00	0	completion -- bop/wellhead equipment	ok	Pressure tested penetrator to 69 bar 10 min.
10:00	10:30	0	completion -- bop/wellhead equipment	ok	Retrieved dual lifting assy slings from Tubing Bonnet/spacer spool. Installed Master bushing.
10:30	10:45	0	completion -- bop/wellhead equipment	ok	Signal tested Schlumberger connection. Laid out dual lifting assy slings.
10:45	12:00	0	completion -- bop/wellhead equipment	ok	Lowered down flowline spool piece for F9. Installed hatches in moon pool. Installed BX elevator on TDS bails. P/U spider to rig floor. Pre-check prior to skidding of cantilever from F-9 to F-15.....Handed well over to Maersk Production.....

Drilling Fluid

Sample Time	10:00
Sample Point	Reserve pit
Sample Depth mMD	1083
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	

Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	