

Summary report

Wellbore: 15/9-F-9

Period: 2009-06-29 00:00 - 2009-06-30 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	6
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	2.5
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	1.03
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	590
Depth mTVD:	590
Plug Back Depth mMD:	590
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1064
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Due to operational problems with MultiCycle By-pass Valve held meeting with service contractors and town to agree on a modified Whipstock BHA and setting procedure. Made up and ran in hole TrackMaster Whipstock and 12-1/4" mill BHA to final setting depth 432 m. Made two wireline/gyro runs and confirmed final toolface to be 187 deg after having worked torque out of the string. Pressured string up to 253 bar/10 min to set the whipstock slips, confirmed correct setting and sheared bolt for 12-1/4" FastTrack Tri Mill with 32 ton over pull. Milled 12-1/4" sidetrack window from 421,5 m (top) to 424 m. Note:Bottom window will be 428,2 m.

Summary of planned activities (24 Hours)

Complete milling of 13-3/8" window at 421,5 - 428,2 m and drilling open hole to 436,5 m. Circulate hole clean and displace to 1,20 sg KCL/polymer mud POOH with and lay out Whipstock milling BHA. Make up 12-1/4" BHA and commence milling 12-1/4" hole.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	40	plug abando n -- mill	ok	Pumped 4.5bar/500 lpm, 4.5bar/1000 lpm, 12bar/1500 lpm, 26bar/2000 lpm. Tool failed to operate. Repeated pressure sequences a second time with no success. Made two pressure cycles with 26 bar/2000 lpm and 40bar/2500 lpm. Tool failed to operate.
01:15	02:00	40	plug abando n -- mill	ok	Decided to change to back-up tool. Changed out primary to back-up Multi Cycle Bypass Valve.
02:00	03:30	40	plug abando n -- mill	ok	Pumped 4,5bar/1000 lpm, 20bar/2500 lpm. Tool failed to operate. Repeated pressure sequences a several times with no success.
03:30	04:15	205	plug abando n -- mill	ok	Ran in hole to 205,5m with Multi Cycle Bypass Tool
04:15	05:30	205	plug abando n -- mill	ok	Attempted to cycle Multi Cycle Tool with 18 bar/2500 lpm. No go. Repeated cycles with 1 min intervals between dipping pumps rather than 3 min. Observed +10 bar pressure spike every 3 rd cycle, but tool is not closing/activating.
05:30	06:00	205	plug abando n -- mill	ok	Discussed options with town. Carried out house keeping and PM projects.
06:00	07:00	207	plug abando n -- mill	ok	Discussed Multi Cycle By-pass Valve (MCBV) operational problems with service companies and town.
07:00	12:30	0	plug abando n -- mill	ok	Attempted several times to cycle MCBV. Pulled out of hole from 207 m to surface. Broke out and laid out MCBV. Simultaneously had discussion and meeting with town regarding modified procedure and BHA configuration. Decided to take out MCBV and orient Whipstock with gyro on wireline.
12:30	12:45	0	plug abando n -- mill	ok	Tool box talk with crew prior to making up Whipstock assembly
12:45	18:15	266	plug abando n -- mill	ok	Picked up and made up 13-3/8" TrackMaster Whipstock assembly with 12-1/4" Mill BHA. Surface to 266 m. Verified UBHO toolface offset and whipstock scribe lines.
18:15	19:30	432	plug abando n -- mill	ok	Ran in hole with Whipstock assembly from 266 m to final setting depth 432 m. Took 2 ton weight at 274 m but dropping off.
19:30	19:45	432	plug abando n -- mill	ok	Held tool box talk with crew prior to rigging up wireline.
19:45	20:45	432	plug abando n -- mill	ok	Rigged up wireline sheaves and picked up Gyro tool. Ran in hole with Gyro to 402 m (UBHO sub). Found tool face orientation to be 178 deg. Rotated string to 190 deg. Confirmed by Gyro.
20:45	21:30	432	plug abando n -- mill	ok	Pulled out with wireline and confirmed tell tale ok on Gyro. Moved string up/down twice to work out torque. Up/down weight 108/104 ton.
21:30	23:00	432	plug abando n -- mill	ok	Ran in hole with gyro on wireline to 402m. Found tool face to be 187 deg. (target =190 deg +/- 5 deg). Pulled out wireline and gyro.
23:00	23:45	432	plug abando n -- mill	ok	On final position screwed in with TDS. Pressured up the string to 253 bar/10 min to set the Whipstock slips. Observe hook load decrease from 106 t to 99 t. Proper setting confirm by setting down 10 t and applying over pull 10 ton. Pulled 140 ton (32 ton overpull) to shear bolt for 12-1/4" FastTrack mill. Confirmed mill to be free.
23:45	00:00	416	plug abando n -- mill	ok	Laid out 2 ea 3 m pup joints and made up one stand to string Midnight depth 416 m.

Drilling Fluid

Sample Time	23:00	23:30
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	-999.99	-999.99
Fluid Type	KCl/Polymer/GEM	Spud Mud
Fluid Density (g/cm3)	1.2	1.05
Funnel Visc (s)	-999.99	98
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		

Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	18	-999.99
Yield point (Pa)	7	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		