

Summary report

Wellbore: 15/9-F-9

Period: 2009-07-01 00:00 - 2009-07-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	8
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	1.03
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	435
Depth mTVD:	435
Plug Back Depth mMD:	590
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1064
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Ran in hole with 12-1/4" TrackMaster milling assembly and milled window from 424,3 m to 428,2 m. Continued to drill formation and mill window with string mills to 436, 5 m. Water melon mill 2 m out of window. Reamed and dressed the window from 421,5 m (top) to 428,2 m (bottom). Slided through window with milling assembly. Picking up a few tons of weight at 421 m and 425m. Displaced the well to 1,20 sg KCl/polymer mud and flow checked. Pulled out of the hole from 436,5 m to 200 m
Experienced a dropped object on the rig floor. A 0,17 kg bolt came loose on the TDS and dropped 30 m to rig floor (50 Joule). The incident was investigated. The bolt was re-installed and the TDS was further checked for loose items.

Summary of planned activities (24 Hours)

Pull out of the hole with milling BHA and check condition of string mills.
Make up 12-1/4" drilling BHA and run in hole to commence drilling 12-1/4" hole to app. 996 m MD.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	plug aband on -- mill	ok	Made up fishing BHA and installed PS-21 slips and sensor on AR.
00:45	01:45	410	plug aband on -- mill	ok	Ran in with overshot from surface to 410 m.
01:45	02:30	417	plug aband on -- mill	ok	Made up TDS to string and took up/down weight 83/80 ton and free rotation 750 Nm. Ran in to 415 m and circulated 2000 lpm/4,4 bar over fish. Reduced flow rate to 1000 lpm and rotat ed 10 rpm. Moved down over fish at 417 m. Tagged fish and observed increase in pump pressure and torque.Stopped pumps and rotation. Sat down 10 ton.
02:30	04:15	20	plug aband on -- mill	ok	Picked up and observed additional 2 ton pick up weight. Pulled out slowly from 424 m to 20 m.
04:15	04:30	20	plug aband on -- mill	ok	Held tool box talk with crew regarding laying out overshot with fish.
04:30	05:15	0	plug aband on -- mill	ok	Retrieved overshot with attached fish. Transferred complete assembly including fish from vertical to horizontal. Decided to backload overshot and fish to town for disassembly. 12-1/4" F astTrack TRI mill was completely worn out.
05:15	05:30	0	plug aband on -- mill	ok	Held Tool Box Talk with crew prior to making up milling BHA.
05:30	06:00	0	plug aband on -- mill	ok	Commenced to make up 12-1/4" TrackMaster milling assembly.
06:00	07:00	76	plug aband on -- mill	ok	Made up 12-1/2" TrackMaster milling BHA
07:00	08:45	417	plug aband on -- mill	ok	Ran in hole with TrackMaster mill from 76 m to 417 m.
08:45	11:15	417	plug aband on -- mill	ok	Prepared pit and surface flow system for displacment to milling mud. Flushed and cleaned pits and conditioned milling mud.
11:15	11:45	417	plug aband on -- mill	ok	Displaced the well to milling mud with 2000 lpm / 29 bar.
11:45	15:00	427.5	plug aband on -- mill	ok	Took parameters: Up/down weight 106/102 ton - RW 104 ton with 2kNm. Started milling from 424 m to 428 m as per Smith instructions: Time Depth (m) Flow (lpm) SPP (bar) RPM WOB (MT) Torque (kNm) 12:00 424,3 1900 28,0 90 1 9-20 13:00 424,5 2370 39,0 110 5-6 9-14 14:00 426,3 2390 40,0 110 5-6 6-9
15:00	15:30	428.2	plug aband on -- mill	ok	Milled out of casing at 428,2 m. Window = 421,5 m (top) and 428,2 m (btm). Reamed interval 428 m - 420 m.
15:30	16:00	419	plug aband on -- mill	ok	While reaming 428 m-420 m observed dropped object from derrick. Stopped rotation and pulled to 419 m. Circulated bottoms up at 3000 lpm / 59 bar. Bolt dropped down on rig floor from derrick.
16:00	21:00	416	interruption -- maintain	ok	Racked back stand - depth 416 m and investigated dropped object. Meanwhile monitored well on trip tank. A 0,17 kg bolt had loosened and unscrewed from the TDS and dropped 30 m t o rig floor (50 Joule). Re-installed bolt and lock wire. Changed out other damaged lock wires. Further investigated for loose items and potential dropped objects.
21:00	21:15	428	plug aband on -- mill	ok	Ran in from 416 m to 428 m.
21:15	00:00	435	plug aband on -- mill	ok	Drilled formation and opened window with 12-1/4" string mills from 428 m to 435 m. Time Depth (m) Flow (lpm) SPP (bar) RPM WOB (MT) Torque (kNm) 22:00 430,0 2390 44,0 110 0-1 7-9 24:00 435,0 2370 46,0 110 0-1 6-9

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	40		service equ -- special service equ	0	00:00	Multi Cycle Bypass Valve failed to operate.
00:00	421.5		hoisting equ -- top drive	0	00:00	Leaking hydraulic hose.
00:00	0		drillstring downhole -- misc drillstring equ	0	00:00	Window milling assembly parted during milling operation.

Drilling Fluid

Sample Time	11:30	22:00
-------------	-------	-------

Sample Point	Flowline	Flowline
Sample Depth mMD	424	0
Fluid Type	Spud Mud	KCl/Polymer/GEM
Fluid Density (g/cm3)	1.05	1.2
Funnel Visc (s)	87	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	-999.99	18
Yield point (Pa)	-999.99	7
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		