

Summary report

Wellbore: 15/9-F-9

Period: 2009-07-02 00:00 - 2009-07-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	9
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	1.03
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	435
Depth mTVD:	435
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1064
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Pulled out of hole with milling assembly from 200 m to surface. Performed safety check on TDS. Made up and ran in hole with milling assembly and polished window. Pulled out of hole with milling assembly from 435 m to surface. LO milling assembly. Made up and ran in hole with 12 ¼" BHA to 190 m. Repaired power slips. Ran in hole with 12 ¼" BHA on 5 ½" DP from 190 m to 430 m. Tested MWD.

Summary of planned activities (24 Hours)

Operations continue on well 15/9-F-9A.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	436.5	plug abandon -- mill	ok	Continued to drill formation to 436.5 m and reamed window according to instructions from Smith Rep. Reamed window several times from 421m to 436m - 2500 lpm - 42 bar -90 rpm - 5-9 kNm. Stopped pumping and rotation and slided in from 421m. Taking weight and held up at 421 m and 425 m. Positioned water melon string mill in window and milled further in the inter val 420 - 428 m. Slided through window with milling string, still picking up a few tons of weight at 421 m and 425 m, however a slight rotation (app. 90 deg) allowed the string to slide through windo w. In total 14,4 kg has been recovered from the ditch magnets.
03:00	04:45	436	plug abandon -- mill	ok	Pumped 20 m3 SW spacer and displaced milling mud to 1.20 KCL/polymer mud. Circulated 74 m3 KCL mud. Filled trip tank.
04:45	05:15	436	plug abandon -- mill	ok	Flow checked the well. Simultaneously checked TDS for loose items.
05:15	06:00	200	plug abandon -- mill	ok	Pulled out of hole with milling assembly from 436 m to 200m
06:00	07:00	132	plug abandon -- mill	ok	Pulled out of hole with milling assembly from 200 m to 132 m.
07:00	09:45	0	plug abandon -- mill	ok	Pulled out of hole with BHA from 132 m to surface. Gauged mills: Starter mill 3/8" under gauge, follow mill 3/4" under gauge, melon mill ½" under gauge. Laid out window milling a ssembly.
09:45	10:00	0	plug abandon -- mill	ok	Cleaned and tidied rig floor.
10:00	10:30	20	plug abandon -- mill	ok	Made up 12-1/4" Trackmaster milling BHA.
10:30	11:30	20	plug abandon -- mill	ok	Inspected TDS for potential falling objects.
11:30	13:30	266	plug abandon -- mill	ok	Ran in hole with Trackmaster mill from 20 m to 266 m.
13:30	14:00	414	plug abandon -- mill	ok	Ran in hole with Trackmaster mill assembly on 5 ½" DP from 266 m to 414 m.
14:00	14:15	414	plug abandon -- mill	ok	Recorded parameters: Up weight 106 tons, down weight 103 tons, rotation weight 105 tons with 80 rpm and 2 kNm.
14:15	14:30	435	plug abandon -- mill	ok	Washed down from 414 m to 425 m with 500 lpm, 6 bar. Took weight at 425 m. Rotated past obstruction with 10 rpm and 1-4 kNm from 425 m to 427 m. Washed down from 427 m to 433 m. Took weight at 433 m. Rotated past obstruction with 10 rpm and 1-4 kNm from 433 m to 435 m.
14:30	16:15	435	plug abandon -- mill	ok	Polished the interval from 420 m to 435 m with 2000 lpm, 41 bars, 80 rpm and 1-4 kNm. Polished the interval two times.
16:15	16:45	435	plug abandon -- mill	ok	Stopped rotation and washed the interval from 420 m to 435 m with 2000 lpm, 41 bars. Washed the interval two times.
16:45	17:15	422	plug abandon -- mill	ok	Stopped pumping and slide mill assembly through window two times. Took 4-5 ton weight at 423, 5 m when moving downwards through window. (Whipstock fishing groove). Rotat ed through window with 1 rpm without taking weight.
17:15	18:00	266	plug abandon -- mill	ok	Pulled out of hole from 422 m to 266 m.
18:00	21:15	0	plug abandon -- mill	ok	Pulled out of hole with BHA from 266 m to surface. Gauged mills: Starter mill 1/8" under gauge, follow mill 1/16" under gauge, melon mill in gauge. Laid out window milling assem bly.
21:15	21:45	0	plug abandon -- mill	ok	Cleaned and tidied rig floor.
21:45	00:00	32	drilling -- trip	ok	Held pre job meeting. Picked up and ran in hole with 12 ¼" BHA to 32 m.

Drilling Fluid

Sample Time	14:00
Sample Point	Active pit
Sample Depth mMD	430
Fluid Type	KCl/Polymer/GEM
Fluid Density (g/cm3)	1.2
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	

Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	20
Yield point (Pa)	8
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	