

Summary report

Wellbore: 15/9-F-9 A

Period: 2009-07-05 00:00 - 2009-07-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	3
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-06-23 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-07-08

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	996
Depth mTVD:	903.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	996
Depth At Last Casing mTVD:	881

Summary of activities (24 Hours)

Changed hose on hydraulic power slips. Made up and ran in hole with 9 5/8" liner from 330 m to 375 m. Changed out joy stick on drillers chair. Made up and ran in hole with 9 5/8" liner from 375 m to 589 m. (Rotated liner through casing window). Installed liner hanger. RIH with 9 5/8" liner on 5 ½" landing string from 589 m to 985 m. Circulated and conditioned mud. Set liner hanger. Cemented 9 5/8" liner and set TSP liner packer. Circulated out possible excess cement and to clean landing string. Pulled out of hole with landing string from 400 m to 370 m. Continued circulating the hole clean due to water U-tube out of pipe.

Summary of planned activities (24 Hours)

Continue pull out of hole with 9 5/8" liner running tool from 370 m. LD 12 1/4" from derrick and make up 8 ½" BHA while WOC. RIH with RTTS and pressure test TSP liner packer. Run in hole with 8 ½" BHA.

Operation target tomorrow at 06:00 hrs: RIH with 8 ½" BHA.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	drilling -- casing	ok	Continued to rig up 9 5/8" liner handling equipment on rig floor.
00:45	01:30	25	drilling -- casing	ok	Picked up 9 5/8" liner shoe and filled same with 1.40 sg mud and verified integrity of float - OK. Made up and ran in hole with 9 5/8" liner intermediate joint; tube-locked connection.
01:30	02:00	40	drilling -- casing	ok	Made up and ran in hole with float collar joint; Filled liner with 1.40 sg mud and verified integrity of float - OK. Picked up and made up first standard 9 5/8" liner joint. Tube-locked connection s.
02:00	06:00	330	drilling -- casing	ok	Ran in hole with 9 5/8" liner from 40 m to 330 m. Filled every 3rd liner joint with 1, 40 sg mud.
06:00	06:30	330	interrupti on -- mai ntain	ok	Changed hose on hydraulic power slips.
06:30	07:00	351	drilling -- casing	ok	Ran in hole with 9 5/8" liner from 330 m to 351 m. Filled every 3rd liner joint with 1.40 sg mud.
07:00	07:15	351	drilling -- casing	ok	Held pre job meeting with crew.
07:15	07:30	375	drilling -- casing	ok	Ran in hole with 9 5/8" liner from 351 m to 375 m. Filled every 3rd liner joint with 1.40 sg mud. Unable to released draw work park bakes.
07:30	09:45	375	interrupti on -- mai ntain	ok	Troubleshoot joystick on drillers operating chair. Installed joystick from assistant drillers chair on drillers operating chair.
09:45	10:15	423	drilling -- casing	ok	Ran in hole with 9 5/8" liner from 375 m to 423 Filled every 3rd liner joint with 1.40 sg mud.
10:15	11:15	423	drilling -- casing	ok	Made up circulation swage and DP safety valve. Connected TDS. Circulated liner volume with 2000 lpm, 12 bars. BO circulation swedge and DP safety valve. Recorded weights prior to enter open hole: Up weight 94 tons, down weight 90 tons.
11:15	14:00	424.4	drilling -- casing	ok	Ran in hole with 9 5/8" liner from 423 m to 424, 4 m. Took weight at 424, 4 m (Casing window). Maximum set down weight 17 tons. Made several attempts to pass through window with various orientations. BO last liner joint and installed same in hydraulic mouse hole. Installed circulation swage and DP safety valve. Stabbed liner joint and circulation assembly with PRS. Made up liner joint with casing tong. Connected TDS.
14:00	14:15	435	drilling -- casing	ok	Established rotation with 5 rpm and 1-2 kNm. Ran liner through window with rotation from 424 m to 435 m. Broke out circulation swage.
14:15	16:15	589	drilling -- casing	ok	Ran in hole with 9 5/8" liner from 435 m to 589 m. Filled every 3rd liner joint with 1,40 sg mud. Filled string. Confirmed remaining liner joints on deck-OK.
16:15	16:30	589	drilling -- casing	ok	Held pre job meeting prior to installing liner hanger.
16:30	16:45	589	drilling -- casing	ok	Changed from 9 5/8" to 5 ½" handling equipment.
16:45	18:15	598	drilling -- casing	ok	P/U 9 5/8" liner hanger assembly from deck, made up MX ball seat/dual wiper plugs to running tool. Held pre-job safety meeting with involved personnel prior to operations. M/U and RIH with h liner hanger assembly, set slips and filled liner PBR with drill water. Up/down weights = 117 / 99 tons.
18:15	19:00	598	drilling -- casing	ok	Rigged down casing tong.
19:00	21:30	996	drilling -- casing	ok	RIH with 9 5/8" liner on 5 ½" landing string from 598 m to 984 m; took 13 ton weight at 670 m, 722 m and 852 m. Washed down from 984 m to 997 m. Tagged bottom with 5 tons. Picked to up weight + 1 m.
21:30	22:30	996	drilling -- casing	ok	Displaced well to 1, 20 sg WBM with 2090 lpm, 46 bars.
22:30	23:15	996	drilling -- casing	ok	M/U cementing head and connected surface line. Broke circulation with 500 lpm / 8 bar, washed down with 9 5/8" liner string from 994 - 997 m. Took up/down weights = 132 /107 tons. Positioned 9 5/8" liner shoe at 995 m.
23:15	00:00	996	drilling -- casing	ok	Gradually increased pump rate to 2000 lpm / 45 bar, circulated open hole volume with 1.20 sg mud. Rotated the liner with 20 rpm and 10-19 kNm.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	330		pipe handling equ syst -- other	0	00:00	Fikk lekkasje på hydraulikkslange til PS-21 slips

00:00	140		pipe handling equ syst -- elev ator	0	00:00	Repaired hydraulic leak on BX elevator.
00:00	375		drill floor -- draw works	0	00:00	Feil med joy stick på drillers konsoll medførte at DW parkeringsbrems hang seg opp under kjøring av 9 5/8" liner.

Drilling Fluid

Sample Time	10:00	23:00
Sample Point	Reserve pit	Active pit
Sample Depth mMD	0	996
Fluid Type	Soludril-N	KCl/Polymer/GEM
Fluid Density (g/cm3)	1.27	1.22
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	25	18
Yield point (Pa)	10	10
Filtration tests		
Pm filtrate ()		
Filtrate Lthp (cm3)	16	
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		

Casing Liner Tubing

Start Time	
End Time	
Type of Pipe	Liner
Casing Type	
Outside diameter (in)	9.625
Inside diameter (in)	8.535
Weight (lbm/ft)	53.5
Grade	13 Cr-80
Connection	Vam TOP
Length (m)	598.5
Top mMD	397.5
Bottom mMD	996
Description	
Comment	