

Summary report

Wellbore: 15/9-F-9 A

Period: 2009-07-10 00:00 - 2009-07-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	8
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-06-23 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-07-08

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	1206
Depth mTVD:	1013
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1201
Depth At Last Casing mTVD:	1012

Summary of activities (24 Hours)

BO and LD liner hanger running tool. Ran in hole with swab cups. Circulated 1 time BU. Pumped citric acid and swabbed well. Monitored loss rate; 1.5 - 2.0 M3. Cut and slipped drill line. Repaired gear on dead mans anchor. Reset and tested anti-collision system after cut and slip. BO side entry sub and Kelly cock. Pulled upper cup into blank pipe.

Summary of planned activities (24 Hours)

Pump 30 M3 of 1.03 sg NaCl brine. Pull lower cup into blank pipe and pump 20 M3 of 1.03 sg NaCl packer fluid. Pull above top of sand screen. Displace to 1.03 sg NaCl packer fluid. POOH with swab cups. Retrieve bore protector. Jet wash riser and wellhead. Make up ESP assemblies and connect cable.

Operation target tomorrow at 06:00 hrs: Connecting ESP cable.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	935	completion -- sand control	ok	Continued mixing 1.03 sg NaCl brine. Meanwhile performed general rig maintenance.
02:00	02:30	935	completion -- sand control	ok	Displaced 9 5/8" and 13 3/8" casing to 1.03 sg NaCl with 3000 lpm, 63 bars.
02:30	05:15	15	completion -- sand control	ok	Pulled out of hole from 935 m to 15 m. Tripped with reduced speed due to high friction in the well causing vibration in derrick.
05:15	05:45	15	completion -- sand control	ok	Removed hydraulic power slips and installed master bushing. Racked back stand.
05:45	06:00	0	completion -- sand control	ok	BO and LD liner hanger running tool.
06:00	06:15	0	completion -- sand control	ok	BO and LD liner hanger running tool.
06:15	07:00	0	completion -- circulating conditioning	ok	Changed dies in iron roughneck. Cleaned and tidied rig floor.
07:00	07:30	0	completion -- circulating conditioning	ok	Held pre job meeting prior to pick up swab cup assembly. Changed inserts in slips and elevator.
07:30	09:00	267	completion -- circulating conditioning	ok	Picked up swab assemblies and ran in hole to 267 m.
09:00	09:30	267	completion -- circulating conditioning	ok	Changed handling equipment. Meanwhile changed fitting on iron roughneck.
09:30	14:15	1187	completion -- circulating conditioning	ok	Ran in hole with swab cup assembly on 5 ½" DP from 267 m to 1187 m.
14:15	14:45	1187	completion -- circulating conditioning	ok	Circulated 1 time BU with 1500 lpm, 35-30 m.
14:45	15:15	1187	completion -- circulating conditioning	ok	Pumped 9.6 m³ of citric acid, 1.06 sg, displaced with 12.6 m³ 1.03 sg brine at 1500 lpm, 27 bars.
15:15	16:15	1187	completion -- circulating conditioning	ok	Observed well on trip tank. Gained 0.36 M3/hr for the first half hour due to thermal expansion, then levelled of and stabilized.
16:15	17:30	1120	completion -- circulating conditioning	ok	Pulled the upper cup into the blank pipe and swabbed the well 11 times with 30 m strokes (1153-1123 m) 30 m/min. Ran back to 1187 m. Opened the stand pipe valve. Pumped 0.5 m³ down DP and displaced clean acid into well bore. Closed stand pipe valve. Pulled out of hole until upper swab cups above screens.
17:30	18:00	1120	completion -- circulating conditioning	ok	Monitored well on trip tank for losses. Loss rate 1.5 - 2 M3/min.
18:00	19:30	1120	completion -- circulating conditioning	ok	Stopped filling the hole from trip tank and let fluid level in annulus drop to equilibrium.
19:30	20:30	1187	completion -- circulating conditioning	ok	Ran in hole to 1159 m. Removed hydraulic power slips and installed master bushing. Ran in hole from 1159 m to 1187 m.
20:30	21:00	1187	completion -- circulating conditioning	ok	Pumped 6.2 m³ of citric acid, 1.06 sg, displaced with 12.8 m³ 1.03 sg brine at 1500 lpm, 29 bars. No return seen.
21:00	21:30	1170	completion -- circulating conditioning	ok	Laid out double DP, installed side entry sub and Kelly cock on string.
21:30	00:00	1170	interruption -- maintain	ok	Held pre job meeting. Performed cut and slip of drill line. Broke bolts on dead mans anchor gear box.

Drilling Fluid

Sample Time	22:00
Sample Point	Reserve pit
Sample Depth mMD	1206
Fluid Type	Packer fluid
Fluid Density (g/cm3)	103
Funnel Visc (s)	-999.99
Mf (I)	

Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	