

Summary report

Wellbore: 15/9-F-9 A

Period: 2009-07-14 00:00 - 2009-07-15 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	12
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-06-23 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-07-08

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1206
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1201
Depth At Last Casing mTVD:	1012

Summary of activities (24 Hours)

Troubleshoot problems with lock ring between riser and wellhead. Adjusted release bolts to press lock ring in centre. Took 3 ton over pull, slacked off to neutral. Continued to adjust stroke of bolts. Riser free. Installed spacer spool according to Vetco procedures. Took 1 ton overpull verification test. Leak tested cable penetrator seals in tubing bonnet to 69 bar / 10 min. OK. Meanwhile held TBT prior to disconnect Kelly hose. Leak tested bonnet cavity to 69 bar / 10 min. OK. Meanwhile started to disconnect kelly hose. END OF OPERATION F - 9A. WELL HANDED OVER TO PRODUCTION.

Summary of planned activities (24 Hours)

Demobilise rig.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	05:00	0	interruption -- repair	ok	Continued attempts to pull riser. Moved riser, adjusted bolts, tried to re-position lock ring.
05:00	06:00	0	interruption -- repair	ok	Could not disconnect riser from well head. Contacted town, trouble shot.
06:00	07:15	0	interruption -- repair	ok	Troubleshoot problems with lock ring between riser and wellhead. TBT with on comming crew.
07:15	11:15	0	interruption -- repair	ok	Adjusted release bolts to press lock ring in centre. Took 3 ton over pull, slacked off to neutral. Continued to adjust stroke of bolts. Riser free.
11:15	11:30	0	completion -- bop/wellhead equipment	ok	Picked up riser, installed master bushing.
11:30	11:45	0	completion -- bop/wellhead equipment	ok	TBT prior to L/D riser.
11:45	12:15	0	completion -- completion string	ok	L/D riser on deck.
12:15	15:45	0	completion -- bop/wellhead equipment	ok	Prepared wellhead for spacer spool.
15:45	16:00	0	completion -- test scssv	ok	Checked yellow tugger wire, OK. TBT prior to installation of spacer spool.
16:00	17:30	0	completion -- test scssv	ok	Installed flowhead and spacer spool according to Vetco procedures. Took 1 ton overpull verification test.
17:30	19:00	0	completion -- completion string	ok	Removed and L/D lifting equipment. Cleaned rigfloor and wellhead area. Removed handrails on the weatherdeck.
19:00	20:30	0	completion -- test scssv	ok	Leak tested cable penetrator seals in tubing bonnet to 69 bar / 10 min. OK. Meanwhile held TBT prior to disconnect Kelly hose.
20:30	21:45	0	completion -- test scssv	ok	Leak tested bonnet cavity to 69 bar / 10 min. OK. Meanwhile started to disconnect kelly hose. END OF OPERATION F - 9A. WELL HANDED OVER TO PRODUCTION.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	1170		drill floor -- draw works	0	00:00	Repaired lock pin on dead mans anchor.
00:00	1170		drill floor -- draw works	0	00:00	Bolts in gearbox on dead mans anchor broke. Replaced the bolts.
00:00	270		pipe handling equ syst -- elevator	0	00:00	Missing eye for safety wire on BX elevator insert. Welded on new eye for safety wire on elevator insert.

Drilling Fluid

Sample Time	22:00
Sample Point	Reserve pit
Sample Depth mMD	1206
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	

Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	