

Summary report

Wellbore: 15/9-F-9 A

Period: 2015-01-26 00:00 - 2015-01-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	1
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-06-23 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-07-08

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1206
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1201
Depth At Last Casing mTVD:	1012

Summary of activities (24 Hours)

Well handed over from production. Disconnected flowline. Removed ball valve from spacer spool. Prepared to lift spacer spool and tubing bonnet.

Summary of planned activities (24 Hours)

Hook up riser to divert. Pull and L/D TH, tubing and ESP assemblies. Install bore protector. R/U WL and log 13 3/8" casing and production riser. R/D WL. RIH and install Timelock plug.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
15:30	16:00	0	workover -- other	ok	Well handed over from production. Held pre-job meeting for removal of flowline and ball valve. Lifted off F-9 hatch cover in moonpool.
16:00	18:00	0	workover -- other	ok	Disconnected flowline from F-9. Secured same on XMT deck.
18:00	19:00	0	workover -- other	ok	Prepared to remove ball valve from flow head assembly.
19:00	19:45	0	workover -- other	ok	Prepared to pull diverter.
19:45	20:00	0	workover -- other	ok	Performed TBT for pulling diverter and securing same to DP in derrick.
20:00	20:30	0	workover -- bop/wellhead equipment	ok	Removed master bushings and outer ring, installed handrails around rotary. Installed diverter lifting eyes and connected lifting bridle.
20:30	21:00	0	workover -- bop/wellhead equipment	ok	Pulled diverter and secured same to DP in derrick.
21:00	21:30	0	workover -- other	ok	Performed TBT for removing ball valve from spacer spool and pulling spacer spool and tubing bonnet to drill floor.
21:30	22:00	0	workover -- other	ok	Removed ball valve from spacer spool and secured same on XMT deck.
22:00	23:00	0	workover -- other	ok	Rigged up to pull spacer spool and tubing bonnet to drill floor. Made up release bolts on tubing bonnet. Meanwhile Production dept shut-in nearby wells according to SimOps procedure.
23:00	00:00	0	workover -- other	ok	Attempted to lift spacer spool and tubing bonnet without success, +/- 3 ton overpull. Slacked off weight and retried several times. No movement.