

Summary report

Wellbore: 15/9-F-9 A

Period: 2015-02-01 00:00 - 2015-02-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	7
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-06-23 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-07-08

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1206
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1201
Depth At Last Casing mTVD:	1012

Summary of activities (24 Hours)

Installed surface riser and diverter. Installed boreprotector. Retrieved Timelock plug from 9 5/8" liner. R/U WL and installed ME plug in 6 5/8" screen section. Retrived boreprotector. R/U for running tubing and commenced M/U ESP assemblies.

Summary of planned activities (24 Hours)

Change ESP assembly 5 (Bolt on discharge head). Run ESP on 7 5/8" tubing. Install, land and test tubing hanger.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	interruption -- other	ok	Released tubing bonnet from wellhead ustilising slings in TDS bails. Pulled tubing bonnet to drill floor.
00:45	01:15	0	interruption -- repair	ok	P/U surface riser from HTS with assistance from crane. Tailed riser in to well centre. Lowered riser through rotary and landed off in WH. Took overpull to confirm latch. Production Dept re-started production from adjacenet wells according to SimOps procedure.
01:15	01:45	0	interruption -- repair	ok	Disconnected slings from riser and R/U to lift diverter
01:45	03:00	0	interruption -- repair	ok	Performed TBT for installing diverter. Lifted diverter from setback with TDS. Installed diverter in housing. Removed lifing eyes and slings from diverter. Energized divert er. Installed master bushings.
03:00	03:30	0	interruption -- repair	ok	Removed chains from bails. Clean and cleared rig floor. Installed BX elevator.
03:30	04:15	0	interruption -- repair	ok	Performed TBT for installing boreprotector. M/U RT to DP stand and attached boreprotector to same. RIH and installed boreprotector in WH. POOH with RT, B/O and L/ D same.
04:15	04:30	5	interruption -- other	ok	Performed TBT for retrieving Timelock plug on 5 1/2" DP. P/U and M/U Timelock RRT.
04:30	05:30	430	interruption -- other	ok	RIH with Timelock RRT on 5 1/2" DP from 5 m to 430 m. Avg. tripping speed 425 m/hr.
05:30	06:00	430	workover -- other	ok	Engaged and released Timelock plug according to Archer procedures.
06:00	07:00	241	workover -- other	ok	POOH Timelock plug on 5 1/2" DP from 430 m to 241 m. Avg. tripping speed 189 m/hr.
07:00	07:15	241	workover -- other	ok	Performed TBT with new crew for POOH.
07:15	08:30	8	workover -- other	ok	POOH Timelock plug on 5 1/2" DP from 241 m to 8 m. Avg. tripping speed 186 m/hr.
08:30	08:45	0	workover -- other	ok	L/D Timelock plug and RRT on deck.
08:45	09:00	0	interruption -- other	ok	Lifted WL tools to drill floor and prepared same.
09:00	09:15	0	interruption -- other	ok	Performed TBT for R/U and run WL
09:15	10:15	10	interruption -- other	ok	R/U WL equipment and P/U ME-plug toolstring
10:15	10:30	10	interruption -- other	ok	Tested toolstring and zeroed depth in RKB.
10:30	12:00	1195	interruption -- other	ok	RIH with ME-plug. Lost weight at 952 m. P/U to 900 m, RIH at higher speed and passed obstruction. Continued RIH. Lost weight at 1163 m. P/U to 1130 m, RIH at high er speed and passed obstruction. Continued RIH and tagged TD at 1195 m.
12:00	12:30	1190.1	interruption -- other	ok	P/U until tension in string. Activated setting tool and set plug according to Interwell procedure. Observed tension drop from 1320 lbs to 790 lbs, indication of plug set. R IH and tagged plug. Top plug at 1187,81 m. Mid element at 1188,87 m.
12:30	13:00	8	interruption -- other	ok	POOH with WL toolstring. Simultaneously performed TBT for R/D WL equipment.
13:00	13:30	0	interruption -- other	ok	L/D WL toolstring and R/D wireline equipment.
13:30	13:45	0	completion -- bop/wellhead equipment	ok	Performed TBT for pulling boreprotector and installing casing tong.
13:45	14:45	0	completion -- bop/wellhead equipment	ok	Cleared set back area for Weatherford casing tong.
14:45	15:45	0	completion -- bop/wellhead equipment	ok	P/U boreprotector RRT. RIH with same on DP to surface WH. Engaged boreprotector and pulled same to surface. L/D boreprotector RRT.
15:45	17:15	0	completion -- completion string	ok	R/U Weatherford casing tong.
17:15	17:30	0	completion -- completion string	ok	Performed TBT for R/U Schlumberger equipment and M/U ESP assemblies. Installed stovepipe above rotary.
17:30	18:45	10	completion -- completion string	ok	P/U ESP assembly 1 - Multisensor and motor. Landed lifting clamp on stovepipe in rotary. Serviced motor according to Schlumberger procedures.
18:45	20:00	14	completion -- completion string	ok	Performed TBT with new crew. P/U and M/U ESP assembly 2 - Protector. RIH and landed off in stovepipe.
20:00	20:45	17	completion -- completion string	ok	P/U and M/U ESP assembly 3 - ESP pump. RIH and landed off in stovepipe.
20:45	21:15	17	completion -- completion string	ok	P/U and M/U Discharge pressure assembly (assy 4) to ESP pump.
21:15	22:00	17	completion -- completion string	ok	Changed inserts in elevator to 7 5/8". Installed rotating arm on elevator.
22:00	22:45	17	completion -- completion string	ok	P/U and M/U ESP assembly 5 - Bolt on discharge and XO.
22:45	23:30	0	completion -- completion string	ok	Pulled back to Multisensor and connected hydraulic line to same. Pressure tested to 3000 psi / 15 min.
23:30	00:00	0	completion -- completion string	ok	Pulled ESP electrical cable to rig floor. Feed cable through banana sheave and installed sheave to PRS.